c 46

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS : DELHI FIRE SERVICE, NEW DELHI – 110001

आज़ादी का अमृत महोत्सव

No:F6/DFS/MS EH/NZ/2026/ 588 Dated: 29/06/2026

FIRE SAFETY CERTIFICATE

Certified that the **M/s Dasaprakash (A Unit of DAS Kitchens)** located at **Plot No. 35, Block – B1, Upper Ground floor, Ashok Vihar Phase II, New 110052**, owned/occupied by **M/s DAS Kitchen**, was earlier granted FSC by this department vide letter No. F6/DFS/MS/EH/WZ/2023/59 dated 13.02.2023. Now, the premises was re-inspected by the officer concerned of this department on 19.06.2026 in the presence of Mr. Avinash (Manager) andobserved that the management have complied with the fire prevention and fire safety requirements in accordance with Rule 33 of Delhi Fire Service Rules, 2010 and thatthe premises is fit for occupancy class **"Assembly" (Group- D), (restaurant at Upper ground floor only)**with effect from..29../..06../2026 for a period ofthree years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subjected to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 on the conditions printed below.

Issued on .....29|06|2026.....at New Delhi by

29/6/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

O/C 29/6

Copy to:-

1. The Commissioner, Municipal Corporation of Delhi, Dr. SPM Civic Centre, New Delhi - 02, w.e.f. ID No. 2026060408079 dated 04.06.2026.
2. The Licensee, M/s Dasaprakash Restaurant at Plot No. 35, Block – B1, Upper Ground floor, Ashok Vihar Phase II, New 110052.

Conditions for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working condition at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate through MHA Portal (https://www.delehlhlic.gov.in) along with a copy of this certificate, six months prior to its expiry.
9. This FSC is valid for the Restaurant at upper ground floor only.

INSPECTION REPORT

1.	**Name and address of the building**	**M/s Dasaprakash (A Unit of Das Kitchens) located at Plot No. 35, Block-B1, Upper Ground Floor, Ashok Vihar, Phase-II, Delhi-110052.**
2.	**Type of occupancy with details of floors**	**Assembly (Restaurant)**
3.	**Type of case**	Renewal
4.	**Details of previous NOC**	F6/DFS/MS/EH/WZ/2023/59 dated 13.02.2023
5.	**Fire safety directives no.**	NA
6.	**Date of inspection**	19.06.2026
7.	**Name of the inspecting officer**	ADO (MT)
8.	**Name and designation of the officer from the building side**	Mr. Avinash (Manager)
9.	**Year of construction**	2018 (as per MCD Portal ID)
10	**Reference letter no.**	MCD portal online application ID No. 2026060408079 dated 04.06.2026

S,No		Minimum standard of Fire Prevention and Fire Safety U/R 33	Requirements (as per Rule 35 (6) of DFS Rules 2010)	Provided at site	Remarks MR/NMR
1		**Access to Building**			
	A	Road width	12 mtr	Provided	**MR**
	B	Gate width	4.5 mtr.	Provided	**MR**
	C	Width of internal roads	NA	NA	NA
2		**Number, Width, Type & Arrangement of Exits**			
	A	No. Of Staircase:			
		a) Upper Floor	02 Nos.	03 nos.	**MR**
		b) Basements	NA	NA	NA
	B	Width of the Staircase:			
		a) Upper floors	1.5 m each	01 no.-2.08 mtr. & 02 nos.-1.5 m each	**MR**
		b) Basements	NA	NA	NA
	C	Protection of Exits			
		a) Fire Check Door	NA	Provided	NA
		b) Pressurization	NA	NA	NA
	D	No. Of continuous staircase to terrace:	02 nos.	Provided	**MR**
	E	Width of the corridor	NA	NA	NA
	F	Door size	1.5 mtr.	Provided	**MR**
3		**Compartmentation:**			
	A	Fire Check doors	NA	NA	NA
	B	Sealing of Electrical Shafts	NA	NA	NA
	C	Fire rating of shaft Doors	NA	NA	NA
	D	Water curtain	NA	NA	NA
	E	Fire dampers	NA	NA	NA
4		**Smoke management System:**			
	A	Basements	NA	NA	NA
	B	Upper floors	Required	Natural ventilation	**MR**
5		**Fire extinguishers**			
	A	Total numbers	08 nos.	Provided	**MR**
	B	Types	CO_2, ABC	Provided	**MR**
	C	ISI marking	Required	Provided	**MR**

6	**First Aid Hose reel**					
	A	Total no. at each floor	01 no.	Provided		**MR**
	B	Length of Hose Reel	30 mtr.	Provided		**MR**
	C	Nozzle diameter	05 mm	Provided		**MR**
7	**Automatic Fire Detection and Alarm System (ADAS):**					
	A	Type of Detectors	NA	Provided		NA
	B	Location of main Panel	NA	Provided		NA
	C	Location of Repeater Panel	NA	NA		NA
	D	Alternate power Source	NA	Provided		NA
	E	Hooter's location	NA	Provided		NA
8	**MOEFA**		Required	Provided		**MR**
9	**Public Address System**		NA	NA		NA
10	**Automatic Sprinkler System**					
	A	Basement	NA	NA		NA
	B	Upper Floor	NA	NA		NA
	C	Sprinklers above false ceiling	NA	NA		NA
11	**Internal hydrants**					
	A	Size of the riser/down comer	100 mm	Provided		**MR**
	B	No. Of hydrants per floor	01 no.	Provided		**MR**
	C	Hose box per floor	01 no.	Provided		**MR**
12	**Yard Hydrants**					
	A	Total no. of hydrants	NA	NA		NA
	B	Hose box	NA	NA		NA
13	**Pumping arrangements**					
	A	Ground Level				
		a) Discharge of main pump	NA	NA		NA
		b) Head of main pump	NA	NA		NA
		c) Number of main pump	NA	NA		NA
		d) jockey pump output	NA	NA		NA
		e) Head of jockey pump	NA	NA		NA
		f) Standby pump output	NA	NA		NA
		g) Head of Standby pump	NA	NA		NA
		h) Auto starting/ manual stopping	NA	NA		NA
	B	Terrace Level				
		a) Discharge of terrace pump	450 LPM	Provided		**MR**
		b) Head of terrace pump	40 mtr.	Provided		**MR**
		c) Alternate power supply	Required	Provided		**MR**
		d) Auto starting of pump	Required	Provided		**MR**
14	**Captive Water Storage for Fire Fighting**					
	A	Underground tank capacity	NA	NA		NA
	B	Draw off connection	NA	NA		NA
	C	Fire Service Inlet	NA	NA		NA
	E	Access to tank	NA	NA		NA
	D	Overhead tank capacity	20,000 ltrs.	Provided		**MR**
15	**Exit Signage**		Required	Provided		**MR**
16	**Provision of lift**					
	A	Pressurization of lift shaft	NA	NA		NA
	B	Pressurization of lift lobby	NA	NA		NA
	C	Communication in lift car	NA	NA		NA
	D	Fireman switch	Required	Provided		**MR**
	E	Lift signage	Required	Provided		**MR**
17	**Standby Power Supply**		Required	Provided		**MR**

(M/s Dasaprakash at Plot No. 35, Block-B1, Upper Ground Floor, Ashok Vihar, Phase-II, Delhi)

18	**Refuge Area**				
	A	Location	NA	NA	NA
	B	Total area	NA	NA	NA
19	**Fire Control Room:**				
	A	Fire Detection System panel	NA	NA	NA
	B	Flow switch panel	NA	NA	NA
	C	P A system panel	NA	NA	NA
	D	Battery backup	NA	NA	NA
	E	Building floor plan	NA	NA	NA
20	**Special Fire Protection for special risk if any**				NA

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspection.

Shortcoming communicated vide letter no.F6/DFS/MS/WZ/EH/2026/190 dated 03.03.2026 have been rectified.

Keeping in view of the compliance of minimum standards of fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No. **F6/DFS/MS/EH/WZ/2023/59 dated 13.02.2023 renewal (restaurant at upper ground floor only)** under rule 35 of the Delhi Fire Service rules 2010, is **recommended**.

24/06/2026

Signature of the Inspecting Officer
Name - Sumit Kumar
Designation - ADO(MT)

DO (CNW) 2016

CFO/NZ 23/6/26

Principal Director

CFO to Issue.

23/06/26

CFO (ECN)

24/6/26

ADO/MT

F.T. letter is put up for signature, Please.

29/06/2026

CFO (NZ)

29/6/26

MS

Uploaded