C-23

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No.F.6/DFS/MS/School/Outer North/2026/ 89 Dated: 02/07/2026

FIRE SAFETY CERTIFICATE

Certified that the building of **Govt. Sarvodaya Vidyalaya, Jaunti, Delhi -110081**, comprised of Ground + 03 Upper floor, was issued Fire Safety Certificate from this department vide letter No. F.6/DFS/MS/2023/School/WZ/260 Dated 13.04.2023. The premise was re-inspected by the officer concerned of this department on 16/06/2026 in the presence of Sh. Ranbir Singh and found that said premises have deemed complied with the fire prevention and fire safety requirements in accordance Director of Education Circular No. 3298 to 3398 dated 01/03/2011, and that the said premises/building is fit for occupancy class **"Educational (School), Group B"** with effect from 02/07/2026 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 02/07/2026 at New Delhi by.

30/6/26
(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service
O/C

Copy to: -

1. The Director of Education, MCD, Dr. SPM Civic Centre, JLN Marg, New Delhi–110002. (Ref. online ID. No. 52026052203095)

Condition for the validity of fire safety certificate:

1. All the means of escape/entry/exit shall be kept free from any obstruction.
2. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seen during inspection.
3. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. All the staff members must know the correct method of operation of firefighting system.
5. The trained firefighting staff should be available at the site round the clock.
6. Any deviation with regard to the construction etc. shall be verified by the concerned building sanctioning authority.
7. The owner/ occupier shall submit a declaration **every year** in **Form 'K'** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. This fire safety certificate may not in any way be treated as regularization of unauthorized construction, if any. Basement shall be used as per BBL concerned.
9. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry."

N/10

INSPECTION REPORT				
1.	Name & address of the building	**Govt. Sarvodaya Vidyalaya, Jaunti, Delhi - 110081**		
2.	Type of occupancy	Educational, Group B (School)		
3.	Building Comprised of	Ground + 03 upper floors		
4.	Type of case	Renewal		
5.	Details of previous FSC No.	F.6/DFS/MS/2023/School/WZ/260 Dt. 13.04.23		
6.	Fire safety directives No.-	NBC Part -IV		
7.	Date of inspection: -	16/06/2026		
8.	Name of the inspecting officer: -	Nitin Lohchab, ADO (BW)		
9.	Name & designation of officer from the building side: -	Sh. Ranbir Singh (Estate officer)		
10.	Year of construction: -	2022		
11	Applicant's Online ID./letter No: -	Online Portal ID No. 52026052203095		
S. No.	**Minimum Standards on fire Prevention and fire safety U/R 33**	**Old NOC Requirement**	**Provided at site**	**Remarks MR/NMR**
1.	**Access to Building**			
	• Road width	6 Mtr	6 Mtr	MR
	• Gate width	4.5m	4.5m	MR
	• Width of internal road	N/A	N/A	N/A
2.	**Number, Width Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper floors	04 nos.	04 nos.	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircase			
	• Upper floors	1.50 m (each)	1.5 m, 1.7 m & 1.6m X 02 nos.	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	N/A	N/A	N/A
	e. Width of corridor	1.50 m	1.80 m	MR
	f. Door size	1.20 m	1.20 m	MR
3.	**Compartmentation**			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain (Basement)	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	**Smoke Management System**			
	• Basements	N/A	N/A	N/A
	• Upper floors	Required	Natural ventilation	MR
5.	**Fire Extinguishers**			
	• Total numbers	20 nos.	25 Nos.	MR
	• Types	ABC/CO2	ABC & CO_2	MR
	• ISI marking	ISI Marked	Provided	MR
6.	**First-Aid Hose Reel**			
	• Total number of each floor	04 Nos.	04 Nos.	MR
	• Length of hose reel hose	30m	30m	MR
	• Nozzle diameter	5mm	5mm	MR

N/11

7.	**Automatic Fire Detection & Alarming System.**			
	• Type of detectors (Smoke)	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's Location	N/A	N/A	N/A
8.	**MOEFA**	N/A	N/A	N/A
9.	**Public Address System**	N/A	N/A	N/A
10.	**Automatic Sprinkler System**			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	**Internal Hydrants**			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
12.	**Yard Hydrants**			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	**Pumping Arrangement**			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	• Pump House Access	N/A	N/A	N/A
	Terrace level			
	• Discharge of pump	450 LPM	450 LPM	MR
	• Head of pump	40m	40m	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14.	**Captive Water Storage for Fire Fighting**			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	10,000 ltrs	10,000 ltrs	MR
15.	**Exit Signage.**	Required	Provided	MR
16.	**Provision of Lifts.**			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A

N/12

	• Lift signage	N/A	N/A	N/A
17.	**Stand by Power Supply**	N/A	N/A	N/A
18.	**Refuge Area**			
	• 0Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19.	**Fire Control Room**			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A
20.	**Special Fire Protection System for Protection of special Risk, if any:**	N/A	N/A	N/A

The fire protection systems provided in the building/premises were checked, tested at random and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules, the FSC issued vide letter No. F.6/DFS/MS/2023/School/WZ/260 Dtd. 13.04.2023, **renewal under rule 35 of the Delhi Fire Service Rules, 2010 is recommended**.

Accordingly, **DFA is put up for approval** & signature please.

Lohchab 17/6/26
Nitin Lohchab
ADO (BW)

DO/Outer North 22/06/2026

CFO (Outer North) 23/6/26

Principal Director

CFO to Director

23/06/26

CFO (ECN) 24/6/26

ADO/BW

F.T letter is put up for your kind perusal and signature please.

CFO (Outer-North)

Lohchab 29/6/26

Sir,

corrected & put up accordingly.

CEO (Coster-North)

30/6/16

30/6/16

MS