GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001 9/09

No. F6/DFS/MS/SCHOOL/WZ/2026/146 Dated: 10 /09 /2026

FIRE SAFETY CERTIFICATE

Certified that the M/s Adarsh Shri Ram Vidya Mandir, Chetan Vihar, Gopal Nagar, Near Rail Factory, New Gopal Nagar Extn, Najafgarh, New Delhi - 110043, in a building comprised Ground plus three upper floors, have complied with the fire prevention and Fire Safety requirements in accordance with the with rule 33 of the Delhi Fire Service Rule 2010 and verified by the officer concerned of this department on 31/08/2026 in the presence of Mr. Manjeet (Chairman) and that the building is fit for occupancy Group – B **"Educational Building (School)"** with effect from 10 /09 /2026 for a period of **three years** in accordance with Rule 36 unless renewal under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the DFS Rule 2010.

Issued 10/09/2026 **at New Delhi by.**

9/9/26

A. K. Mailk
Chief Fire Officer
Delhi Fire Service
o/c (W)

Copy to: -

1. The Directorate of Education, GNCT of Delhi, Old Secretariat, Delhi – 110054
2. The Principal, Adarsh Shri Ram Vidya Mandir, Chetan Vihar, Gopal Nagar, Near Rail Factory, Gopal Nagar Extn, Najafgarh, New Delhi-110043.

Conditions for the validity of fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained firefighting staff should be available round the clock.
4. Any deviation w. r. t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry".

a

N/21

INSPECTION REPORT

1	Name & Address of the building	Adarsh Shri Ram Vidya Mandir, Chetan Vihar, Gopal Nagar, Near Rail Factory, New Gopal Nagar Extn, Najafgarh, New Delhi-110043.
2	Building is comprised of	Ground + 03 upper floors
3	Type of occupancy	Group – B Educational Building (School)
4	Type of case	Addition/Alteration + New Case
5	Details of previous FSC	F.6/DFS/MS/School/2023/SZ/254 dated 11/04/2023 for ground plus one upper floor
6	Fire safety direction letter no.	Nil
7	Date of inspection	31/08/2026
8	Name of the inspecting officers	Yashwant Singh Meena, ADO/Najafgarh
9	Name of the designation of officer From the building side	Mr. Manjeet Singh (Chairman)
10	Year of construction	2002
11	Applicant's letter no.	Outdoor Diary No. 5162 dated 14/08/2026

S. No	Minimum standard of Fire Prevention and Fire Safety U/R 33		Requirements as per UBBL/NBC	Provide at site	Remarks MR/NMR
1	**Access to Building**				
	A	Road width	Accessible.	5.5 meters	MR(old Case)
	B	Gate width	-NA-	Accessible from Main Road	-NA-
	C	Width of internal roads	-NA-	-NA-	-NA-
2	**Number, Width, Type & Arrangement of Exits**				
	A	No. of staircase:			
		a) Upper floor	2 Nos	3 Nos.	MR
		b) Basements	-NA-	-NA-	-NA-
	B	Width of the staircase:			
		a) Upper floors	1.50m x 2	1.80m,1.70m & 1.20m	MR
		b) Basements	-NA-	-NA-	-NA-
	C	Protection of Exits			
		a) Fire check door	-NA-	-NA-	-NA-
		b) Pressurization	-NA-	-NA-	-NA-
	D	No. of continuous staircase to terrace:	02 No.	Provided	MR
	E	Width of the corridor	1.50m	Provided	MR
	F	Door size	1.20 meters (for class room).	Provided	MR
3	**Compartmentation:**				
	A	Fire check doors	-NA-	-NA-	-NA-
	B	Sealing of horizontal & vertical opening	-NA-	-NA-	-NA-
	C	Fire rating of shaft doors	-NA-	-NA-	-NA-
	D	Water curtain	-NA-	-NA-	-NA-
	E	Fire dampers	-NA-	-NA-	-NA-
4	**Smoke management System:**				
	A	Basements	-NA-	-NA-	-NA-
	B	Upper floors	Required	Natural Ventilation	MR
5	**Fire Extinguishers**				
	A	Total numbers	Required- 12	Provided- 12	MR
	B	Types	ABC & CO2	Provided	MR
	C	ISI marking	Required	Provided	MR

N/22

6	**First Aid Hose Reel**				
	A	Total no. at each floor	02 no.	Provided	MR
	B	Length of hose reel	30 m	Provided	MR
	C	Nozzle diameter	05 mm	Provided	MR
7	**Automatic Fire Detection and Alarm System**				
	A	Type of detectors	-NA-	-NA-	-NA-
	B	Location of main Panel	-NA-	-NA-	-NA-
	C	Location of repeater panel	-NA-	-NA-	-NA-
	D	Alternate power source	-NA-	-NA-	-NA-
	E	Hooter's location	-NA-	-NA-	-NA-
8	MOEFA		Required	Provided	MR
9	Public Address System		Required	Provided	MR
10	**Automatic Sprinkler System**				
	A	Basement	-NA-	-NA-	-NA-
	B	Upper floor	-NA-	-NA-	-NA-
	C	Sprinklers above false ceiling	-NA-	-NA-	-NA-
11	**Internal Hydrants**				
	A	Size of the riser/down comer	-NA-	-NA-	-NA-
	B	No. of hydrants per floor	-NA-	-NA-	-NA-
	C	Hose box	-NA-	-NA-	-NA-
12	**Yard Hydrants**				
	A	Total no. of hydrants	-NA-	-NA-	-NA-
	B	Hose box	-NA-	-NA-	-NA-
13	**Pumping arrangements**				
	A	Ground Level			
		a) Discharge of main pump	-NA-	-NA-	-NA-
		b) Head of Main Pump	-NA-	-NA-	-NA-
		c) Number of Main Pump	-NA-	-NA-	-NA-
		d) Jockey Pump out put	-NA-	-NA-	-NA-
		e) Jockey Pump Head	-NA-	-NA-	-NA-
		f) Standby Pump out put	-NA-	-NA-	-NA-
		g) Standby Pump Head	-NA-	-NA-	-NA-
		h) Auto Starting/ Manual stopping	-NA-	-NA-	-NA-
	B	Terrace Level			
		Discharge of Pump	450 LPM	Provided	MR
		Head of terrace pump	40m	Provided	MR
		Power supply	Required	Provided	MR
		Auto starting of pump	Required	Provided	MR
14	**Captive Water Storage for Fire Fighting.**				
	A	Underground tank capacity	-NA-	-NA-	-NA-
	B	Draw off connection	-NA-	-NA-	-NA-
	C	Fire Service Inlet	-NA-	-NA-	-NA-
	E	Access to tank	-NA-	-NA-	-NA-
	D	Overhead tank capacity	10,000 liters	Provided	MR
15	**Exit Signage**		Required	Provided	MR
16	**Provision of lift**				
	A	Pressurization of lift shaft	-NA-	-NA-	-NA-
	B	Pressurization of lift lobby	-NA-	-NA-	-NA-
	C	Communication in lift car	-NA-	-NA-	-NA-
	D	Fireman switch	-NA-	-NA-	-NA-
	E	Lift signage	-NA-	-NA-	-NA-
17	**Standby Power Supply**		-NA-	-NA-	-NA-

(W)

N/23

18	**Refuge Area**				
	A	location	-NA-	-NA-	-NA-
	B	Total area	-NA-	-NA-	-NA-
19	**Fire Control Room**				
	A	Fire Detection System panel	-NA-	-NA-	-NA-
	B	Flow switch panel	-NA-	-NA-	-NA-
	C	P A system panel	-NA-	-NA-	-NA-
	D	Battery backup	-NA-	-NA-	-NA-
	E	Building floor plan	-NA-	-NA-	-NA-
20	**Special Fire Protection for special risk if any**				
	A	Special Fire Protection system for Protection of Special Risk, if any:	-NA-	-NA-	-NA-

The fire protection systems provided in the building were tested, checked at random and found functional at the time of inspections.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the rules it is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010 is recommended.

01/9/2026

Signature of the Inspecting Officer
Name: Yashwant Singh Meena
Designation: ADO/Najafgarh

D.O/SW

1/9/26

DFO (W2) - Hospitalised

CFO (HQ)

2/9/26.
A.K. MALIK

Pr. Dir. CFO to issue.

Recieved on 2/9/26
CFO (HQ)

2/9/26
A.K. MALIK

Dy. CFO (W)
DO (SW) 8/9

ADO - NG

P.T.O