आज़ादी का अमृत महोत्सव

**FORM 'H' : FORM FOR ISSUING FIRE SAFETY CERTIFICATE**
**[See sub-rule (1) of rule 35]**
GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No. F6/DFS/MS/NZ/2026/244 Dated: 27/11/2026

**FIRE SAFETY CERTIFICATE**

Certified that the M/s Bling Hall (Old Name Ornate) located at M/s Yadu Green Motel, Kh. No. 42/25, 52/9, 52/10,52/11, 53/5, 53/6 Min, Main GT Karnal Road, Village-Bakoli, Delhi-110036 owned / occupied by M/s Yadu Green Motel, comprised of Ground Floor only (Semi Pucca Steel Structure) was earlier issued Fire Safety Certificate by this department vide letter No. F6/DFS/MS/2023/Motel/WZ/201 dated 01/05/2023. The premises was re-inspected by the officer concerned of this department on 14/11/2026 in the presence of Sh. K.N. Chaudhary (Manager) and observed that all the Fire prevention and Fire Safety arrangements provided in the premises found in good working condition. The premises have therefore, deemed complied with rule 33 of the Delhi Fire Service rules, 2010 and that the building / premises is fit for occupancy Class "Assembly" (Banquet Hall) with effect from 27/11/2026 for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of conditions under 38 of the Delhi Fire Service rules, 2010.

**Issued on ...27.11.2026..... at New Delhi.**

**(M.K. Chattopadhyay)**
**Dy. Chief Fire Officer**
**Delhi Fire Service.**

Copy to :-

1. Sh. K.N. Chaudhary (Manager), M/s Bling Hall (Old Name Ornate) located at M/s Yadu Green Motel, Kh. No. 42/25, 52/9, 52/10,52/11, 53/5, 53/6 Min, Main GT Karnal Road, Village-Bakoli, Delhi-110036.
2. MCD portal ID-2026110511434 dated 05/11/2026.

**Conditions for the validity of Fire Safety Certificate:-**

1. All the fire safety arrangement provided there in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non- functional fire safety measure shall be at the responsibility of the management.
3. The trained fire- fighting staff should be available round the clock.
4. Any deviation with regard to the construction etc shall be verified by the concerned building sanctioning agency.
5. Basement shall be used strictly as per Building By-Law.
6. This certificate cannot be treated in any case for regularizations of unauthorized construction.
7. "The owner / Occupier shall apply for renewal of this Fire Safety Certificate to the Director in Form 'J' [sub rule (1) of rule37] along with a copy of this Certificate, six months prior to its expiry".
8. The owner / occupier shall submit a declaration every year in form "K" provided in the first schedule of Delhi Fire Service Rules 2010. The from is available on WWW.dfs.Delhigovt.nic.in.

# INSPECTION REPORT N/15

1. Name & address of the building : M/s Bling Hall (Old Name Ornate), located at M/s Yadu Green Motel, Kh. No. 42/25, 52/9, 52/10,52/11, 53/5, 53/6 Min, Main GT Karnal Road, Village-Bakoli, Delhi-110036.
2. Building is comprised of : Semi Pucca Steel Structure (Ground Floor only)
3. Type of Occupancy : Assembly
4. Type of Case : Renewal
5. Details of previous NOC : F6/DFS/MS/2023/Motel/WZ/201 dated 01/05/2023
6. Fire Safety directives Letter No. : F6/DFS/MS/BP/2022/73 dated 12/01/2023
7. Date of inspection : 14/11/2026
8. Name of the Inspecting Officer : A.D.O. (S.B.)
9. Name and designation of Officer from the building side : Sh. K.N. Chaudhary (Manager)
10. Year of Construction : 2022
11. Application No. & dated : 2026110511434 Dated 05/11/2026

| S No | Minimum standards on fire prevention and fire safety U/R 33 | NBC & BBL Requirements | Provided at site | Remarks MR/NMR |
|---|---|---|---|---|
| 1. | Access of building | | | |
| | • Road width | 09 mtr | Provided | MR |
| | • Gate width | 05 mtr | Provided | MR |
| | • Width of internal road | NA | NA | NA |
| 2. | Number, width, Type & Arrangements of exits | | | |
| | a. Number of staircases | **Ground Floor Only** | | |
| | • Upper floors | NA | NA | NA (Ground Floor Only) |
| | • Basements | NA | NA | NA |
| | b. Width of staircases | | | |
| | • Upper floors | NA | NA | NA (Ground Floor Only) |
| | • Basements | NA | NA | NA |
| | c. Protection of exits | | | |
| | • Fire check door | Required | Provided | MR |
| | • Pressurization | NA | NA | NA |
| | d. No of continuous staircase to terrace | NA | NA | NA |
| | e. Width Of Corridor | NA | NA | NA |
| | f. Door Size | 2.00 mtr | Provided | MR |
| 3. | Compartmentation | | | |
| | • Fire check door | NA | NA | NA |
| | • Sealing of electrical shafts | NA | NA | NA |
| | • Fire Rating of shaft door | NA | NA | NA |
| | • Water Curtain | NA | NA | NA |
| | • Fire Dampers | NA | NA | NA |
| 4. | Smoke managements System | | | |
| | • Basements | NA | NA | NA |
| | • Ground Floor Banquet Hall | 12 a/c per hour | Provided | MR |
| 5. | Fire Extinguishers | | | |
| | • Total numbers | 1@300SQM | Provided | MR |
| | • Types | ISI marked ABC/$CO_2$ | Provided | MR |
| | • IS marking | Required | Provided | MR |

| | | | | |
|---|---|---|---|---|
| 6. | First – Aid Hose Reels | | | |
| | • Total numbers on each floor | 1 | 1 | MR |
| | • Length of hose reel hose | 30 mtr. | 30 mtr. | MR |
| | • Nozzle diameter | 5mm. | 5mm. | MR |
| 7. | Automatic fire detection and alarming system | | | |
| | • Type of detector | Heat & Smoke | Provided | MR |
| | • Location of Main Panel | Ground Floor | Provided | MR |
| | • Location of Repeater Panel | NA | NA | NA |
| | • Alternate source of power | Required | Provided | MR |
| | • Hooters' Location | Required | Provided | MR |
| 8. | MOEFA | Required | Provided | MR |
| 9. | Public Address System | Required | Provided | MR |
| 10. | Automatic Sprinkler System | | | |
| | • Basements | NA | NA | NA |
| | • Ground Floor Banquet Hall | Required | Provided | MR |
| | • Sprinkler above false ceiling | Required | Provided | MR |
| 11. | Internal Hydrants | | | |
| | • Size of riser/down-comer | 150 mm | Provided | MR |
| | • Number of hydrants per floor | 1 | Provided | MR |
| | • Hose Box | 1 | Provided | MR |
| 12. | Yard Hydrants | | | |
| | • Total number of hydrants | Required | Provided | MR |
| | • Hose Box | Required | Provided | MR |
| 13. | Pumping Arrangements | | | |
| | • Ground Level | | | |
| | • Discharge of main pump | 2850 LPM | Provided | MR |
| | ➢ Head of main pump | 40 M | Provided | MR |
| | ➢ Number of main pumps | 1 | Provided | MR |
| | ➢ Jockey pump out put | 180 LPM | Provided | MR |
| | ➢ Jockey pump head | 40 M | Provided | MR |
| | ➢ Standby Pump out put | 2850 LPM | Provided | MR |
| | ➢ Standby Pump Head | 40 M | Provided | MR |
| | ➢ Auto Staring/Manual stopping | NA | NA | NA |
| | ➢ Pump House Access | Required | Provided | MR |
| | • Terrace level | | | |
| | ➢ Discharge of pump | 900 LPM | Provided | MR |
| | ➢ Head of the pump | 40 M | Provided | MR |
| | ➢ Power supply | Required | Provided | MR |
| | ➢ Auto starting of pump | Required | Provided | MR |
| 14. | Captive water Storage for fire fighting | | | |
| | • Underground tank capacity | 1,00,000 ltr | 1,00,000 ltr | MR |
| | ➢ Draw of connection | Required | Provided | MR |
| | ➢ Fire service inlet | Required | Provided | MR |
| | ➢ Access to tank | Required | Provided | MR |
| | • Overhead Tank capacity | 10,000 lts. | Provided | MR |

N-17

| | | | | |
|---|---|---|---|---|
| 15 | Exit Signage | Required | Provided | MR |
| 16. | Provision of Lifts | | | |
| | ➢ Pressurization of Lift Shaft | NA | NA | NA |
| | ➢ Pressurization of lift lobby | NA | NA | NA |
| | ➢ Communication in lift Car | NA | NA | NA |
| | ➢ Fireman's Grounding Switch | NA | NA | NA |
| | ➢ Lift Signage | NA | NA | NA |
| 17. | Standby power supply | Required | Provided | MR |
| 18. | Refuge Area | | | |
| | ➢ Total area | N/A | N/A | N/A |
| | ➢ Location | N/A | N/A | N/A |
| 19. | Fire control room | | | |
| | ➢ Detector system panel | Required | Provided | MR |
| | ➢ Flow Switch Panel | NA | NA | NA |
| | ➢ PA System Panel | Required | Provided | MR |
| | ➢ Battery backup | Required | Provided | MR |
| | ➢ Building Floor Plans | NA | NA | NA |
| 20. | Special Fire Protection Systems for Protection of special Risks, if any; | NA | NA | NA |

Note:-Shortcoming issued by this department vide Letter No.F6/DFS/MS/WZ/Motel/ 2026/101 Dated 09.04.2026 have been complied.

The fire protection systems provided in the building were tested, checked and found functional at the time of inspection. MCB and Conduit Metal wiring has also been provided.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the rules the FSC issued vide letter No. F6/DFS/MS/2023/Motel/WZ/201 dated 01/05/2023 renewal under rule 35 of the Delhi Fire Service rules 2010 is **recommended**.

ADO(SB)
17/11/26

Signature of the Inspecting Officer
Name : Rajiv Kumar Sinha
Designation : A.D.O. (S.B.)

DO(North) AK Jaiswal 17/11/2026

By CFO(H.Q.)

17/11/2026

Principal Director By CFO to issue.

18/11

By CFO

18/11

DO(North)

20/11/2026

P.T.O.

N-18

ADO/S.B.

Sgn. f-t letter in prescribed for sgn please,

ADO/SB
25/11/26

Dy(FO)(HQ)

25/11

MS Cell

27.11.26

Uploaded
27/11/26