GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/CNG/ECN/2026/169 Dated: - 05 / 08 /2026

FIRE SAFETY CERTIFICATE

Certified that the **CNG Station (01 CNG Compressor, 02 Cascades and 02 CNG Dispensers)** located at **Minto Road, New Delhi** comprises of **Ground Floor only** was earlier granted Fire Safety Certificate by this department vide letter No. F6/DFS/MS/CNG/2020/543 dated 24.12.2020. Now, the premises was inspected by the officer concerned of this department on **13/07/2026** in the presence of **Sh. Sanchit, Manager** and found that the said premises has deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy of class Group J "**Hazardous Building**" with effect from 05 / 08 /2026 for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 on the conditions printed below.

Issued on ..05/08/2026..... at New Delhi by.

4/8/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

OIC BR

1. Joint Commissioner of Police: Licensing, Office of Joint Commissioner of Police: Licensing, 1st Floor, Police Station, Defence Colony, New Delhi.
2. The Dy. GM, M/s Indraprastha Gas Ltd., IGL Bhawan, Plot No. 4, Community Centre, R. K. Puram, Sector – 9, New Delhi.
3. The Owner/Occupier, CNG Station, Minto Road, New Delhi

Condition for the validity of Fire Safety Certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained firefighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT				
1.	Name & address of the building	CNG Station (01 CNG Compressor, 02 Cascades and 02 CNG Dispensers), Minto Road, New Delhi.		
2.	Type of occupancy	Hazardous Group – "J"		
3.	Building is Comprised of	Single Story Building		
4.	Type of case	**Renewal**		
5.	Details of previous FSC No.	F6/DFS/MS/CNG/2020/543 dated 24.12.2020		
6.	Fire safety directives No.-	F.6/DFS/MS/CNG/2019/255 dated 10.07.2019		
7.	Date of inspection: -	13/07/2026		
8.	Name of the inspecting officer: -	Sh. Bhupender Prakash, ADO(ND)		
9.	Name & designation of officer From the building side: -	Sh. Sanchit, Manager		
10.	Year of construction: -	2019		
11.	Applicant's letter No: -	DFS Online Portal ID: - 52026060503419 dated 06.06.2026		
S. No.	**Minimum Standards on fire Prevention and fire safety U/R 33**	**Requirements/ Existing arrangements**	**Provided at site**	**Remarks MR/NMR**
1.	**Access to Building**			
	• Road width	6.00 mtr.	30.00 mtr.	MR*
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	**Number, Width Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper floors	02 nos.	02 nos.	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircase			
	• Upper floors	1.50 mtr.	1.50 mtr.	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	02 nos.	02 nos.	MR
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	N/A	N/A	N/A
3.	**Compartmentation**			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	**Smoke Management System**			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	**Fire Extinguishers**			
	• Total numbers	03 nos. DCP Trolley 75 Kg, 01 no. Water Mist cum Foam Trolley, CO_2 Flooding System 45 Kg for Compressor, 02 DCP flooding system for cascade, 11 nos. - DCP 09 Kg, 03 nos. CO_2 4.50 Kg.	03 nos. DCP Trolley 75 Kg, 01 no. Water Mist cum Foam Trolley, CO_2 Flooding System 45 Kg for Compressor, 02 DCP flooding system for cascade, 11 nos. - DCP 09 Kg, 03 nos. CO_2 4.50 Kg.	MR
	• Types	ABC, CO_2, DCP & CO_2 flooding system, Water Mist cum Foam Trolley	ABC, CO_2, DCP & CO_2 flooding system, Water Mist cum Foam Trolley	MR
	• ISI marking	ISI marked	Provided	MR
6.	**First-Aid Hose Reel**			

	• Total number of each floor	N/A	N/A	N/A
	• Length of hose reel hose	N/A	N/A	N/A
	• Nozzle diameter	N/A	N/A	N/A
7.	**Automatic Fire Detection & Alarming System.**			
	• Type of detectors	Flame & Gas	Provided in Compressor Package Area	MR
	• Location of main panel	Ground Floor	Ground Floor	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's Location	N/A	N/A	N/A
8.	**MOEFA**	Required	Provided	MR
9.	**Public Address System**	N/A	N/A	N/A
10.	**Automatic Sprinkler System**			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	**Internal Hydrants**			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box per floor	N/A	N/A	N/A
12.	**Yard Hydrants**			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	**Pumping Arrangement**			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	Terrace level			
	• Discharge of pump	N/A	N/A	N/A
	• Head of pump	N/A	N/A	N/A
	• Power supply	N/A	N/A	N/A
	• Auto starting of pump	N/A	N/A	N/A
14.	**Captive Water Storage for Fire Fighting**			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	N/A	N/A	N/A
15.	**Exit Signage.**	N/A	N/A	N/A
16.	**Provision of Lifts.**			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17.	**Stand by Power Supply**	N/A	N/A	N/A
18.	**Refuge Area**			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A

19.	**Fire Control Room**			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A
20.	**Special Fire Protection System for Protection of special Risk, if any:** Provided Fire Buckets filled with sand, No Smoking Boards displayed in Hindi and English, Electrical wiring in metal conduit & 02 nos. hand held Gas Detectors			MR

*PNF – Provided but Non-Functional, *MR – Meeting Requirement, *NMR – Not Meeting Requirement

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, if approved, we may renew the FSC issued vide letter No. F6/DFS/MS/CNG/2020/543 dated 24.12.2020, under Rule 35(6) of the Delhi Fire Service Rules 2010.

Accordingly, **DFA** is prepared and put up for perusal and signature please.

BPrakash 23/7/2026

Bhupender Prakash
ADO (ND)

DO (NDD/ODD)

Sandeep 24/7/2026

CFO(ECN) 24/7/26

Principal Director CFO to sign. 31/7/26

CFO (ECN) 31/7/26

ADO/ND
As approved F.T. letter is put up for signature please.

BPrakash 04/8/2026

CFO(ECN) 4/8/26

MS