GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001

No F.6/DFS/MS/Metro/SZ/2026/ 129 Dated: 01/07/2026

FIRE SAFETY CERTIFICATE

Certified that the (DMRC) Nehru Place Metro Station, New Delhi-110019. (line-6), comprised of basement, lower ground, upper ground floor, Concourse & Platform Level, was issued fire safety certificate by this department vide letter no. F6/DFS/MS/Metro/2023/SZ/213 dated-04/05/2023. The premises was re-inspected by the officer concerned of this department on 15/06/2026 in the presence of Sh. Sanyam Jain and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules,2010 and the premises fit for occupancy Class "Group-D" (Assembly Building) with effect from 01/07/2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010. Conditions mentioned below.

Issued on 01/07/2026 at New Delhi by

(A.K. Malik)
Chief Fire Officer

Copy to:

1. The Commissioner MCD, Civic Centre, Minto Road, New Delhi- 110002.- to ensure the occupancy as detailed above & deviation in construction if any.
2. The authorized signatory, (DMRC) Nehru Place Metro Station, New Delhi-110019. (Online ID No.52026042702531)

Conditions for the validity of Fire Safety Certificate:

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management/occupier.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction, electrical, lift, setback area etc. shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. All the means of escape such as exit, corridor, passageway etc. shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.
9. Basement shall be used as per building bylaws strictly.

N159

INSPECTION REPORT

1. Name & address of the building	Nehru Place Metro Station (DMRC), New Delhi-110019. (line-6)
2. Type of Occupancy	Assembly (D-7) (Metro Station at Ground Floor, Concourse & Platform Level). Comprised of Basement Lower Ground, Upper Ground Floor, Concourse & Platform Level.
3. Type of Case	Renewal
4. Details of previous NOC	F6/DFS/MS/Metro/2023/SZ/213 dated-04/05/2023
5. Fire Safety directives letter No	F6/DFS/MS/BP/2008/2437 dated-26/08/2008
6. Date of inspection	15/06/2026
7. Name of the Inspecting Officers	Sarabjeet Singh ADO (MN)
8. Name and designation of officers from the building side	Mr. Sanyam Jain
9. Year of Construction	2008-2009
10. Applicant's letter No.	Online ID NO- 52026042702531

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Required as per Rule 35(6) of DFS Rule 2010	Provided at site	Remarks MR/NMR
1	**Access to building**			
	• Road width	09m	Provided	MR
	• Gate width	Required	Provided	MR
	• Width of internal road	NA	NA	NA
2	**Number, Width, Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper Floors	Required	Upper GF to CC level=04 nos. Concourse to PF level=04 nos.	MR
	• Basements	NA	PD Area	NA
	b. Width of staircases			
	• Upper Floors	Required	UGF to CC=1.46, 4.49, 2.3 & 2.15m CC to PF=2.20m, 2.28m, 4.42, 4.48m	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	NA	NA	NA
	e. Width of Corridor	2.50m	Provided	MR
	f. Door Size	1.50 m	Provided	MR
3	**Compartmentation.**			
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	**Smoke Management System.**			
	• Basements	NA	NA	NA
	• Upper floors	NA	NA	NA
5	**Fire Extinguishers**			
	• Total numbers	Required	43 nos.	MR
	• Types	CO_2, ABC type	ABC & CO_2	MR

	• IS marking	ISI marked	Provided	MR
6	**First-Aid Hose Reels.**			
	• Total numbers on each floor	CC-02 nos., PF=04 nos.	Provided	MR
	• Length of hose reel hose	45m	Provided	MR
	• Nozzle diameter	05mm	Provided	MR
7	**Automatic fire detection and alarming system.**			
	• Type of detectors	Smoke type	Provided	MR
	• Location of main panel	Required	Station control room	MR
	• Location of Repeater Panel	Required	Concourse level	MR
	• Alternate source of power	Required	Provided DG set	MR
	• Hooters' Location	Required	Provided at all levels	MR
8	**MOEFA**	Required	Provided	MR
9	**Public Address System.**	Required	Provided	MR
10	**Automatic Sprinkler System.**			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	**Internal Hydrants**			
	• Size of riser/down-comer	100 mm	Provided	MR
	• Number of hydrants per floor	CC-02 nos., PF-04 nos.	Provided	MR
	• Hose Box	CC-02 nos., PF-04 nos.	Provided	MR
12	**Yard Hydrants.**			
	• Total number of hydrants	Required	Provided	MR
	• Hose Box	Required	Provided	MR
13	**Pumping Arrangements.**			
	Ground Level			
	➢ Discharge of main Pump	1800 LPM	Provided	MR
	➢ Head of Main pump	70m	Provided	MR
	➢ Number of main pumps	02 nos.	Provided	MR
	➢ Jockey Pump out put	180 LPM	Provided	MR
	➢ Jockey pump head	70m	Provided	MR
	➢ Standby Pump out put	1800 LPM	Provided	MR
	➢ Standby Pump Head	70m	Provided	MR
	➢ Auto Starting/ Manual stopping	Required	Provided	MR
	➢ Pump House Access	Required	Provided	MR
	• Terrace level			
	➢ Discharge of pump	NA	NA	NA
	➢ Head of the pump	NA	NA	NA
	➢ Power Supply	NA	NA	NA
	➢ Auto Starting of pump	NA	NA	NA
14	**Captive Water Storage for fire fighting.**			
	• Underground tank capacity	50,000 ltrs.	Provided	MR
	➢ Draw-off connection	Required	Provided	MR
	➢ Fire service inlet	Required	Provided	MR
	➢ Access to tank	Required	Provided	MR

N/41

	• Overhead Tank capacity	NA	NA	NA
15	**Exit Signage.**	Required	Provided	MR
16	**Provision of Lifts.**			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift Lobby	NA	NA	NA
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	**Standby power supply**	Required	Provided (DG set)	MR
18	**Refuge Area.**			
	• Total Area	NA	NA	NA
	• Location	NA	NA	NA
19	**Fire Control Room**			
	• Detector System Panel	Required	Provided	MR
	• Flow Switch Panel	Required	Provided	MR
	• PA System Panel	Required	Provided	MR
	• Batter backup	Required	Provided	MR
	• Building Floor Plans	Required	Provided	MR
20	**Special Fire Protection Systems for Protection of special Risks, if any:**	Required	CO2 Flooding system provided in electrical panel	MR

The fire protection systems provided in the building were checked randomly and found functional at the time of inspection.

Keeping in view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules, the NOC issued vide letter no F6/DFS/MS/Metro/2023/SZ/213 dated 04/05/2023, renewal under the rule 37 of the Delhi Fire Service rules 2010 is recommended. Accordingly, DFA is put up for approval and signatures please.

18/6/2026

Sarabjeet Singh
ADO (Malviya Nagar)

DO(SD)

24/6/26
Ravinder Singh

CFO 24/6

24/6/26
A.K. MALIK

Principal Director

CFO to Zone.

22/06/26

24/6/26
A.K. MALIK

CFO (SZ)

DO/SD

Ravinder Singh