c322

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/EH/ECN/2026/653 Dated 27/07/2026

FIRE SAFETY CERTIFICATE

Certified that **M/s DODICCI (A unit of Campbell Lounges and Beverages Pvt. Ltd.)** located at **The Ashok Hotel, 50-B, Diplomatic Enclave, Chanakyapuri, New Delhi** in a building comprised of Ground and 07 Upper Floors but **Restaurant running at Ground Floor only.** The premises was inspected by the officers concerned of this department on **16/07/2026** in the presence of **Sh. Raj Singh, Vice President Operation** and found that the said building has complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class – **Assembly Occupancy for Restaurant at Ground Floor Only** with effect from 27/07/2026 for period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued ..27/07/2026.....at New Delhi by.

27/7/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

1. The Commissioner, Municipal Corporation of Delhi, Minto Road, Civic Centre, New Delhi – 110001.: w.r.t. Online ID: - 2026070609588 dated 06/07/2026.
2. The Manager, M/s DODICCI (A unit of Campbell Lounges and Beverages Pvt. Ltd.), The Ashok Hotel, 50-B, Diplomatic Enclave, Chanakyapuri, New Delhi.

Conditions for the validity of Fire Safety Certificate

1. **This FSC is valid for Restaurant at Ground Floor only.** Fire Safety Certificate has already been issued to the main building vide letter No. F.6/DFS/MS/Hotel/2024/SZ/25 dated 18/10/2024.
2. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
3. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
4. The trained firefighting staff should be available round the clock.
5. The compliance with regards to electrical installation, structural stability, set back area, occupancy and any deviation in construction etc. shall be verified from authority concerned.
6. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
10. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT

1.	Name & address of the building	M/s DODICCI (A unit of Campbell Lounges and Beverages Pvt. Ltd.), The Ashok Hotel, 50-B, Diplomatic Enclave, Chanakyapuri, New Delhi.		
2.	Type of occupancy	Assembly Building (Restaurant)		
3.	Building is Comprised of	Ground & 07 Upper Floors **But Restaurant is running at Ground Floor only**		
4.	Type of case	**New**		
5.	Details of previous FSC No.	F.6/DFS/MS/Hotel/2024/SZ/25 dated 18.10.2024 – issued to The Ashok Hotel		
6.	Fire safety directives No.-	N/A		
7.	Date of inspection: -	16.07.2026		
8.	Name of the inspecting officer: -	Sh. Sandeep Duggal, DO (NDD/ODD) Sh. Bhupender Prakash, ADO (ND)		
9.	Name & designation of officer From the building side: -	Sh. Raj Singh, Vice President Operation		
10.	Year of construction: -	2000		
11.	Applicant's letter No: -	MCD Online ID 2026070609588 dt. 06/07/2026		
S. No.	**Minimum Standards on fire Prevention and fire safety U/R**	**Requirement/ Fire safety arrangements**	**Provided at site**	**Remarks MR/NMR**
1.	**Access to Building**	**Restaurant running at GF only.**		
	• Road width	15.00 mtr.	Provided	MR*
	• Gate width	6.00 mtr.	Provided	MR
	• Width of internal road	6.00 mtr.	Provided	MR
2.	**Number, Width Type & Arrangement of Exits**			
	a. Number of staircases	**Restaurant running at GF only.**		
	• Upper floors	02 nos.	Provided	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircase	**Restaurant running at GF only.**		
	• Upper floors	1.50 mtr. each	Provided	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits	**Restaurant running at GF only.**		
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	N/A	06 nos.	N/A
	e. Width of corridor	N/A	N/A	N/A
	f. Door size	1.50 mtr.	Provided	MR
3.	**Compartmentation**	**Restaurant running at GF only.**		
	• Fire check door	Required	Provided	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	Provided in building	N/A
4.	**Smoke Management System**	**Restaurant running at GF only.**		
	• Basements	N/A	N/A	N/A
	• Restaurant at GF	Required	Provided	MR
5.	**Fire Extinguishers**	**Restaurant running at GF only.**		
	• Total numbers	05 nos.	Provided	MR
	• Types	ABC/CO_2	Provided	MR
	• ISI marking	ISI Marked	Provided	MR
6.	**First-Aid Hose Reel**	**Restaurant running at GF only.**		
	• Total numbers at Ground floor	01 no.	03 nos.	MR
	• Length of hose reel hose	30 mtr.	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR

7.	**Automatic Fire Detection & Alarming System.**				
	• Type of detectors	Smoke/Heat	Provided		MR
	• Location of main panel	Ground Floor	Provided		MR
	• Location of repeater panel	N/A	N/A		N/A
	• Alternate source of power	Required	Provided		MR
8.	• Hooter's Location	At each Floor	Provided		MR
9.	**MOEFA**	Required	Provided		MR
10.	**Public Address System**	Required	Provided		MR
	Automatic Sprinkler System	**Common with Building**			
	• Basement	N/A	N/A		N/A
	• Upper floors	Required	Provided		MR
	• Sprinkler above false ceiling	N/A	Provided		N/A
11.	**Internal Hydrants**	**Common with Building**			
	• Size of riser/down-comer	150 mm	200 mm		MR
	• Number of hydrants per floor	01 no.	03 nos		MR
	• Hose box per floor	Required	Provided		MR
12.	**Yard Hydrants**	**Common with Building**			
	• Total number of hydrants	N/A	Provided		N/A
	• Hose box	N/A	Provided		N/A
13.	**Pumping Arrangement**	**Common with Building**			
	Ground level				
	• Discharge of main pump	02 X 2850 LPM	Provided		MR
	• Head of main pump	80 mtr.	Provided		MR
	• Number of main pumps	02 nos.	Provided		MR
	• Jockey pump out put	225 LPM	Provided		MR
	• Jockey pump head	80 mtr.	Provided		MR
	• Stand by pump output	2850 LPM	Provided		MR
	• Stand by pump head	80 mtr.	Provided		MR
	• Auto starting/Manual stopping	Required	Provided		MR
	Terrace level				
	• Discharge of pump	900 LPM	Provided		MR
	• Head of pump	40 mtr.	Provided		MR
	• Power supply	Required	Provided		MR
	• Auto starting of pump	Required	Provided		MR
14.	**Captive Water Storage for Fire Fighting**	**Common with Building**			
	• Underground tank capacity	4,00,000 Ltrs.	Provided		MR
	• Draw-off connection	Required	Provided		MR
	• Fire service inlet	Required	Provided		MR
	• Access to tank	Required	Provided		MR
	• Overhead tank capacity	25,000 Ltrs.	Provided		MR
15.	**Exit Signage.**	Required	Provided		MR
16.	**Provision of Lifts.**	**Restaurant running at GF only.**			
	• Pressurization of lift shaft	N/A	Provided		N/A
	• Pressurization of lift lobby	N/A	Provided		N/A
	• Communication in lift car	N/A	Provided		N/A
	• Fireman's switch	N/A	Provided		N/A
	• Lift signage	N/A	Provided		N/A
17.	**Stand by Power Supply**	Required	Provided		MR
18.	**Refuge Area**	**Restaurant running at GF only.**			
	• Total area	N/A	N/A		N/A
	• Location	N/A	N/A		N/A

19.	**Fire Control Room**	**Restaurant running at GF only.**		
	• Detector system panel	N/A	Provided	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	Provided	N/A
	• Battery backup	N/A	Provided	N/A
	• Building floor plan	N/A	Provided	N/A
20.	**Special Fire Protection System for Protection of special Risk, if any:**	N/A	Provided	N/A

*PNF – Provided but Non-Functional, *MR – Meeting Requirement, *NMR – Not Meeting Requirement

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, if agreed, we may issue the FSC under the Rule 33 of the Delhi Fire Services Rules, 2010. The last date for deemed approval is **04/08/2026**.

Accordingly, **DFA** is prepared and put up for perusal and signature please.

Sandeep 21/7/2026

Sandeep Duggal
DO (NDD/ODD)

BPrakash 21/7/2026

Bhupender Prakash
ADO (ND)

CFO (ECN) 22/7/26

Principal Director CFO to sign.. 24/7/26

CFO (ECN) 24/7/26

ADO/ND

As approved F.T. letter is put for Signature please.

BPrakash 24/7/2026

CFO (ECN) 24/7/26

MS

Updated 29/7/26