GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI – 110001

No. F6/DFS/MS/Hospital/ECN/2026/ 192 Dated: 27/08 /2026

FIRE SAFETY CERTIFICATE

Certified that the **Extension of Maulana Azad Dental College, MAMC Complex, Bahadurshah Zafar Marg, New Delhi**, comprised of 02 Basements + Ground + 09 upper floors was granted FSC by this department vide letter no. F6/DFS/MS/Edu./NDZ/2021/220 dated 09.04.2021. The premises was re-inspected by the team of officers concerned of this department on 21.08.2026 in presence of Sh. Manish Kr. Singh, A.E. (Elect.) & Sh. Ronit Kumar, J.E. (Elect.) and found that the said hospital building has deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of Delhi Fire Service Rules, 2010. Accordingly, the premises is fit for occupancy of class B "**Educational Building**" with effect from ...27/08/2026.... for a period of three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under rule 40 and subject to conditions under rule 38 of Delhi Fire service Rules, 2010 printed below.

Issued on .....27/08/2026.....at New Delhi by

1

27/8/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to:-

1. The Assistant Engineer (E), HC-2, PWD, HME(C), Lok Nayak Hospital, New Delhi - 110001.
2. The Director , MAIDS, MAMC Complex, Bahadur Shah Zafar Marg, New Delhi- 110002.

Conditions for the validity of fire safety certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non functional fire safety measures shall be at the responsibility of the management.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six month prior to its expiry".
8. Any change in the occupancy shall be intimated to this Deptt. and approval shall be obtained thereto before occupancy of the same.
9. Any flammable material for interior decoration shall be strictly prohibited.

N-39

INSPECTION REPORT

1.	**Name and address of the building:**	**Extension of Maulana Azad Dental College, MAMC Complex, Bahadurshah Zafar Marg, New Delhi.**
2.	**Type of occupancy with details of floors:**	Educational Building (Group-B) (02 Basements + Ground + 09 upper floors)
3.	**Type of case:**	Renewal
4.	**Details of previous FSC:**	F6/DFS/MS/Edu.NDZ/2021/220 dated 09.04.2021
5.	**Fire safety directives no.:**	F.6/DFS/MS/BP/2020/337 dated 10.09.2020
6.	**Date of inspection:**	21.08.2026
7.	**Name of the inspecting officer:**	DO (ODD) & ADO (OD)
8.	**Name and designation of the officer from the building side:**	Sh. Manish Kr. Singh, A.E. Elect. & Sh. Ronit Kumar, J.E. Elect.
9.	**Year of construction:**	2020
10.	**Reference letter no.:**	Letter no. F.2(12)/11-MAIDS/Plg./3326 dated 11.08.2026

S,No	Minimum standard of Fire Prevention and Fire Safety U/R 33		Requirements Existing fire safety arrangements	Provide at site	Remarks MR/NMR
1	Access to Building				
	A	Road width	12 m	12 m	**MR**
	B	Gate width	5.0 m	6.0 m	**MR**
	C	Width of internal roads	6.0 m	6.0 m	**MR**
2	Number, Width, Type & Arrangement of Exits				
	A	No. Of Staircase:			
		a) Upper Floor	04 Nos.	04 Nos.	**MR**
		b) Basements	03 nos.	03 nos.	**MR**
	B	Width of the Staircase:			
		a) Upper floors	2.0 m	2.0 m	**MR**
		b) Basements	2.0 m	2.0 m	**MR**
	C	Protection of Exits			
		a) Fire Check Door in basement	Required	Provided	**MR**
		b) Pressurization	Required	Provided	**MR**
	D	No. Of continuous staircase to terrace:	04 Nos.	04 Nos.	**MR**
	E	Width of the corridor	2.0 m	2.30 m	**MR**
	F	Door size	2.0 m & 1.5 m	2.0 m, 1.85 m & 1.65 m	**MR**
3	Compartmentation:				
	A	Fire Check doors	Required	Provided	**MR**
	B	Sealing of Electrical Shafts	Required	Provided	**MR**
	C	Fire rating of shaft Doors	Required	Provided	**MR**
	D	Water curtain	Required	Provided	**MR**
		Fire dampers	Required	Provided	**MR**
4	Smoke management System:				
	A	Basements	Required	Provided	**MR**
	B	Upper floors	Required	Provided	**MR**
5	Fire extinguishers				
	A	Total numbers	Required	Provided	**MR**
	B	Types	CO2 , ABC	CO2, ABC	**MR**
	C	ISI marking	Required	Provided	**MR**

6	First Aid Hose reel				
	A	Total no. at each floor	03 Nos.	03 Nos.	**MR**
	B	Length of Hose Reel	30 mtrs	30 mtrs	**MR**
	C	Nozzle diameter	5 mm	5 mm	**MR**
7	Automatic Fire Detection and Alarm System (ADAS)				
	A	Type of Detectors (smoke/Beam)	Required	Provided	**MR**
	B	Location of main Panel	Ground Floor	Provided	**MR**
	C	Location of Repeater Panel	Required	Provided	**MR**
	D	Alternate power Source	Required	Provided	**MR**
	E	Hooter's location	All Floor	Provided	**MR**
8	MOEFA		Required	Provided	**MR**
9	Public Address System		Required	Provided	**MR**
10	Automatic Sprinkler System				
	A	Basement	Required	Provided	**MR**
	B	Upper Floor	Required	Provided	**MR**
	C	Sprinklers above false ceiling	Required	Provided	**MR**
11	Internal hydrants				
	A	Size of the riser/down comer	150 mm	150 mm	**MR**
	B	No. Of hydrants per floor	03 nos.	03 nos.	**MR**
	C	Hose box	03 nos.	03 nos.	**MR**
12	Yard Hydrants				
	A	Total no. of hydrants	05 nos.	05 nos.	**MR**
	B	Hose box	05 nos.	05 nos.	**MR**
13	Pumping arrangements				
	A	Ground Level			
		a) Discharge of main pump	01 X 2280 LPM	01 x 2280 LPM & 01 x 1620 LPM (Additional)	**MR**
		b) Head of main pump	95 m	95 m	**MR**
		c) Number of main pump	01 nos.	02 nos.	**MR**
		d) Discharge of jockey pump	02 x 180 LPM	02 x 180 LPM	**MR**
		e) Head of jockey pump	95 m	95 m	**MR**
		f) Discharge of Standby pump	2280 LPM	2280 LPM	**MR**
		g) Head of Standby pump	95 m	95 m	**MR**
		h) Auto starting/ manual stopping	Required	Provided	**MR**
	B	Terrace Level			
		a) Discharge of terrace pump	NA	NA	NA
		b) Head of terrace pump	NA	NA	NA
		c) Alternate power supply	NA	NA	NA
		d) Auto starting of pump	NA	NA	NA
14	Captive Water Storage for Fire Fighting:				
	A	Underground tank capacity	2,00,000 Ltrs	2,00,000 Ltrs	**MR**
	B	Draw off connection	Required	Provided	**MR**
	C	Fire Service Inlet	Required	Provided	**MR**
	E	Access to tank	Required	Provided	**MR**
	D	Overhead tank capacity	20,000 ltrs.	20,000 Ltrs	**MR**
15	Exit Signage		Required	Provided	**MR**
16	Provision of lift				
	A	Pressurization of lift shaft	Required	Provided	**MR**
	B	Pressurization of lift lobby	Required	Provided	**MR**
	C	Communication in lift car	Required	Provided	**MR**
	D	Fireman's switch	Required	Provided	**MR**
	E	Lift signage	Required	Provided	**MR**
17	Standby Power Supply		Required	Provided	**MR**

N-41

(Extension of Maulana Azad Dental College, MAMC Complex, Bahadurshah Zafar Marg, New Delhi)

18	Refuge Area				
	A	location	125 m	125 m	**MR**
	B	Total area	Required	6th Floor (02 locations)	**MR**
19	Fire Control Room				
	A	Fire Detection System panel	Required	Provided	**MR**
	B	Flow switch panel	Required	Provided	**MR**
	C	P A system panel	Required	Provided	**MR**
	D	Battery backup	Required	Provided	**MR**
	E	Building floor plan	Required	Provided	**MR**
20	Special Fire Protection for special risk if any:				**MR**

The fire protection system provided in the building was randomly checked and tested and found functional at the time of inspection.

Shortcomings communicated vide letter no. F6/DFS/MS/Hosp./ECN/2026/323 dated 28.07.2026 have been rectified. Fire Pump at S. No. 7 shortcoming provided in addition to the requirement.

In view of the compliance of minimum standards of fire prevention and fire safety measures as required under the Rules, the FSC issued vide letter No. F6/DFS/MS/Edu.NDZ/2021/220 dated 09.04.2021 is recommended to be renewed under Rule 35 of the Delhi Fire Service Rules 2010.

Sandeep 21/8/2026

Signature of the Inspecting Officer
Name Sandeep Duggal
Designation DO (ODD)

21/08/26

Signature of the Inspecting Officer
Name Suman Kumar
Designation ADO (OD)

CFO (ECN)

24/8/26

Principal Director

CFO (ECN)

CFO to sign. 25/8

25/8/26

ADO/OD

F.T. letter is put up for signature pl

27/08/26

CFO (ECN)

25/8/26

MS