GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

आज़ादी का अमृत महोत्सव

No. F6/DFS/MS/CNG/WZ/2026/ 181 Dated: 13 / 08 /2026

FIRE SAFETY CERTIFICATE

Certified that the **CNG Dispensing Station** located at Ghuman Hera – II, Bus Depot, Delhi – 110073 comprised of **ground floor only**, owned/occupied by **Indraprastha Gas Limited** have complied with the fire prevention and Fire Safety requirements in accordance with Rule 33 of Delhi Fire Service Rules, 2010 and verified by the officer concerned of this department on 14/07/2026 in the presence of Mr. Devashish Sharma (Sr. Manager Fire & Safety) and that the building is fit for occupancy **"CNG Filling Station" (Group – J)** for ground floor with effect from 13 /08 /2026 for a period of **three years** in accordance with Rule 36 unless renewal under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the DFS Rule 2010.

Issued on 13/08/2026 **at New Delhi by.**

(A. K. Malik)
Chief Fire Officer
Delhi Fire Service

Copy to: -

1. The General Manager (Fire & Safety), IGL Bhawan, Plot No. 04, Community Center, R. K. Puram Sector - 09, New Delhi - 110022.

Conditions for the validity of Fire Safety Certificate

1. No trade susceptible to cause harm to CNG by generating head, mechanical/ electrical spark should be allowed within the licensed premises.
2. Overhead electrical cable and loose/naked wiring shall not be allowed across the licensed premises. The electrical equipment, electrical gadgets and fitting in the premises shall conform to hazardous area classification for the at purpose and be of a type approved by the CCE.
3. In premises "NO Smoking" signs board both Hindi and English shall be displayed in such a manner as to be easily readable by all people.
4. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
5. All the firefighting equipment's shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
6. Noting contravention of the explosive Act. 1884 and rules they're under 1983, and static mobile pressure vessels (Unfired) Rules 1981 as modified from time to time.
7. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. May be got verified from the concerned authorities.
8. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction/ unauthorized use of land if any.
9. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.
10. The owner/occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [Sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.

	INSPECTION REPORT				
1	Name & Address of the building		CNG Dispensing Station at Ghuman Hera – II, Bus Depot, Delhi by IGL.		
2	Building is comprised of		Ground floor		
3	Type of occupancy		CNG Storage & Dispensing Unit, Group J		
4	Type of case		New Case		
5	Details of previous FSC		Nil		
6	Fire safety direction letter no.		F6/DFS/MS/BP/2021/875 dated 16/04/2021		
7	Date of inspection		14/07/2026		
8	Name of the inspecting officers		Yashwant Singh Meena ADO/Najafgarh		
9	Name of the designation of officer From the building side		Mr. Devashish Sharma (Sr. Manager Fire & Safety)		
10	Year of construction		--		
11	Applicant's letter no.		IGL/F&S/2026/15/147/1 dated 01/07/2026		
S. No	**Minimum standard of Fire Prevention and Fire Safety U/R 33**		**As per Directives**	**Provide at site**	**Remarks MR/NMR**
1	**Access to Building**				
	A	Road width	12 meters.	15 meters.	MR
	B	Gate width	N/A	N/A	N/A
	C	Width of internal roads	N/A	N/A	N/A
2	**Number, Width, Type & Arrangement of Exits**				
	A	No. of staircase:			
		a) Upper floor	N/A	N/A	N/A
		b) Basements	N/A	N/A	N/A
	B	Width of the staircase:			
		a) Upper floors	N/A	N/A	N/A
		b) Basements	N/A	N/A	N/A
	C	Protection of Exits			
		a) Fire check door	N/A	N/A	N/A
		b) Pressurization	N/A	N/A	N/A
	D	No. of continuous staircase to terrace:	N/A	N/A	N/A
	E	Width of the corridor	N/A	N/A	N/A
	F	Door size	1.0m	1.0m	MR
3	**Compartmentation:**				
	A	Fire check doors	N/A	N/A	N/A
	B	Sealing of horizontal & vertical opening	N/A	N/A	N/A
	C	Fire rating of shaft doors	N/A	N/A	N/A
	D	Water curtain	N/A	N/A	N/A
	E	Fire dampers	N/A	N/A	N/A
4	**Smoke management System:**				
	A	Basements	N/A	N/A	N/A
	B	Upper floors	N/A	N/A	N/A
5	**Fire Extinguishers**				
	A	Total numbers	02 trolley-75kg, 01 water mist cum foam trolley, 06 CO_2-4.5kg.	Provided	MR
	B	Types	DCP and CO_2	Provided	MR
	C	ISI marking	Required	Provided	MR

6	**First Aid Hose Reel**				
	A	Total no. at each floor	N/A	N/A	N/A
	B	Length of hose reel	N/A	N/A	N/A
	C	Nozzle diameter	N/A	N/A	N/A
7	**Automatic Fire Detection and Alarm System**				
	A	Type of detectors	N/A	N/A	N/A
	B	Location of main Panel	N/A	N/A	N/A
	C	Location of repeater panel	N/A	N/A	N/A
	D	Alternate power source	N/A	N/A	N/A
	E	Hooter's location	N/A	N/A	N/A
8	**MOEFA**		Required	Provided	MR
9	**Public Address System**		N/A	N/A	N/A
10	**Automatic Sprinkler System**				
	A	Basement	N/A	N/A	N/A
	B	Upper floor	N/A	N/A	N/A
	C	Sprinklers above false ceiling	N/A	N/A	N/A
11	**Internal Hydrants**				
	A	Size of the riser/down comer	N/A	N/A	N/A
	B	No. of hydrants per floor	N/A	N/A	N/A
	C	Hose box	N/A	N/A	N/A
12	**Yard Hydrants:**				
	A	Total no. of hydrants	N/A	N/A	N/A
	B	Hose box	N/A	N/A	N/A
13	**Pumping arrangements**				
	A	Ground Level			
		a) Discharge of main pump	N/A	N/A	N/A
		b) Head of Main Pump	N/A	N/A	N/A
		c) Number of Main Pump	N/A	N/A	N/A
		d) Jockey Pump out put	N/A	N/A	N/A
		e) Jockey Pump Head	N/A	N/A	N/A
		f) Standby Pump out put	N/A	N/A	N/A
		g) Standby Pump Head	N/A	N/A	N/A
		h) Auto Starting/ Manual stopping	N/A	N/A	N/A
	B	Terrace Level			
		Discharge of Pump	N/A	N/A	N/A
		Head of terrace pump	N/A	N/A	N/A
		Power supply	N/A	N/A	N/A
		Auto starting of pump	N/A	N/A	N/A
14	**Captive Water Storage for Fire Fighting.**				
	A	Underground tank capacity	N/A	N/A	N/A
	B	Draw off connection	N/A	N/A	N/A
	C	Fire Service Inlet	N/A	N/A	N/A
	E	Access to tank	N/A	N/A	N/A
	D	Overhead tank capacity	N/A	N/A	N/A
15	**Exit Signage**		N/A	N/A	N/A
16	**Provision of lift**				
	A	Pressurization of lift shaft	-NA-	-NA-	-NA-
	B	Pressurization of lift lobby	-NA-	-NA-	-NA-
	C	Communication in lift car	-NA-	-NA-	-NA-
	D	Fireman switch	-NA-	-NA-	-NA-
	E	Lift signage	-NA-	-NA-	-NA-
17	**Standby Power Supply**		N/A	N/A	N/A

18	**Refuge Area**				
	A	location	-NA-	-NA-	-NA-
	B	Total area	-NA-	-NA-	-NA-
19	**Fire Control Room**				
	A	Fire Detection System panel	-NA-	-NA-	-NA-
	B	Flow switch panel	-NA-	-NA-	-NA-
	C	P A system panel	-NA-	-NA-	-NA-
	D	Battery backup	-NA-	-NA-	-NA-
	E	Building floor plan	-NA-	-NA-	-NA-
20	**Special Fire Protection for special risk if any**				
		Flooding	Buckets filled with sand; No Smoking boards were found displayed in Hindi & English. No lose electric wiring were seen in premises & CO2 flooding system found provided	Provided	MR
21	**DCP Spray System for Cascade**		Required	Provided	MR

The fire protection system provided in the CNG station were tested/checked and found functional at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards of fire prevention and fire safety required under the Rules and fire safety guidelines issued vide letter of even no. F6/DFS/MS/BP/2021/875 dated 16/04/2021 it is recommended to grant Fire Safety Certificate.

21/7/2026

Signature of the Inspecting Officer
Name: Yashwant Singh Meena
Designation: ADO/Najafgarh

D.O/SW

21/7/26

Dy CFO (WZ)

22/07/2026

CFO (WZ)

22/07/26

Pr. Director

CFO to Issue

22/7/26

CFO (WZ)

F.T. Pl.

27/07/26

ADO (NG)

Sir. F.T Letter is Putup for sign. Please

CFO/HQ.

13/8/26

A.K. MALIK

11/8/2026