GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No.F6/DFS/MS/EH/2026/WZ/ 105 Dated 09 /06/2026

FIRE SAFETY CERTIFICATE

Certified that the M/s Grand Utsav (A Unit of Laxmi Radhey Shyam Charitable Trust) located at Pocket-B-10, Sector-3, Delhi-110085, comprised of Basement + Ground + 02 upper floors owned/ occupied by Grnad Utsav Bhawan (A Unit of Laxmi Radhey Shyam Charitable Trust) has already been issued FSC by this department vide letter F.6/DFS/MS/2023/Banquet/WZ/114 dated 27/02/2023. The premises was inspected by the officer concerned of this department on 26/05/2026 in the presence of Mr. Kushal Gupta (Partner) and found that the said building have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises fit for occupancy class "Assembly Group D-5" with effect from 09/06/2026 for a period of **three years,** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subjected to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 09/06/2026.. at New Delhi by

08/06/26
(S.K. Dua)
Chief Fire Officer
Delhi Fire Service

Copy to: -

1. The Commissioner, Municipal Corporation of Delhi, to ensure the occupancy as detailed above deviation and if any. Online Portal ID- 2026051406849 dated 15/05/2026.
2. M/s Grand Utsav (A Unit of Laxmi Radhey Shyam Charitable Trust) located at Pocket-B-10, Sector-3, Delhi-110085.

Conditions for the validity of Fire Safety Certificate: -

1. All the means of escape shall be kept free from any type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment and method of smooth and speedy safe evacuation of occupants in case of emergency
3. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seem during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities. This Fire Safety Certificate is valid only for permanent building structure as per plan.
5. This fire safety certificate may not be treated in any case of regularizations of unauthorized construction/unauthorized use of land or activities, if any.
6. Basement shall not be used for any other purpose except as specified in UBBL, subject to permission from concerned local authority.
7. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on the official website of Delhi Fire Service i.e. www.dfs.delhigovt.nic.in.
8. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the MCD portal along with a copy of this Certificate, **six months** prior to its expiry".

INSPECTION REPORT

1. Name & address of the building : Grand Utsav (A Unit of Laxmi Radhey Shyam Charitable Trust), located at Pkt-B-10, Sector-3, Delhi-85
2. Type of Occupancy : Assembly
3. Type of Case : Renewal
4. Composition of building : Ground, first floor-Banquet & Second floor -07 Bridal rooms
5. Details of Previous FSC : F.6/DFS/MS/2023/Banquet/WZ/114 dated 27/02/2023.
6. Fire Safety directives letter No : F.6/DFS/MS/BP/2008/876 dated 25/03/2008
7. Date of inspection : 26/05/2026.
8. Name of Inspecting Officer : ADO (Rohini)
9. Name and designation of officers From the building side : Mr. Kushal Gupta (Partner)
10. Year of Construction : 2009
11. Applicant's letter No. : MCD Portal ID No- 2026051406849 dated 15/05/2026

S. No.	Minimum Standards on fire prevention and fire safety U/R 33	Requirements As Per Rule 35 (6)	Provided at site	Remarks MR/NMR
1.	**Access to building**			
	• Road width	Accessible	Accessible	MR
	• Gate width	Accessible	04m	MR(Old case)
	• Width of internal road	NA	NA	NA
2.	**Number, Width, Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	02	02	MR
	b. Width of staircases			
	• Upper Floor	1.5m	1.50 & 1.45m	MR(Old case)
	• Basements	1.5m	1.50m & 1.45m	MR(Old case)
	c. Protection of exits			
	Fire check door	Required in Basement	Provided	MR
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	01	01	MR
	e. Width of Corridor	NA	NA	NA
	f. Door Size	1.5m x 2	Provided	MR
3.	**Compartmentation**			
	• Fire check door	Required	Provided in basement	MR
	• Sealing of electrical shafts	Required	Provided	MR
	• Fire Rating of shaft door	Required	Provided	MR
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4.	**Smoke Management System**			
	• Basements	Required	Exhaust fan	MR
	• Upper floors	Required	Natural ventilated	MR

5.	**Fire Extinguishers**			
	• Total numbers	10nos.	12nos.	MR
	• Types	ABC/CO2	ABC-12nos.	MR
	• IS marking	ISI marked	Yes	MR
6.	**First-Aid Hose Reels**			
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30mm	Provided	MR
	• Nozzle diameter	5m	Provided	MR
7.	**Automatic fire detection and alarming system**			
	• Type of detectors	Required	Provided	MR
	• Location of Main Panel	GF	Provided	MR
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	Required	Provided	MR
	• Hooters' Location	NA	NA	NA
8.	**MOEFA**	Required	Provided	MR
9.	**Public Address System**	Required	Provided	MR
10.	**Automatic Sprinkler System**			
	• Basement	Required	Provided	MR
	• Ground & Upper Floors	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11.	**Internal Hydrants**			
	• Size of riser/down-comer	100mm	Provided	MR
	• Number of hydrants per floor	01	Provided	MR
	• Hose Box	01	Provided	MR
12.	**Yard Hydrants**			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13.	**Pumping Arrangements**			
	• Ground Level			
	➢ Discharge of main Pump	2280 LPM	2280 LPM	MR
	➢ Head of Main pump	60m	60m	MR
	➢ Number of main pumps	01nos.	01nos.	MR
	➢ Jockey Pump out put	180 LPM	180 LPM	MR
	➢ Jockey pump head	60m	60m	MR
	➢ Standby Pump out put	2280 LPM	2280 LPM	MR
	➢ Standby Pump Head	60m	60m	MR
	➢ Auto Starting/Manual Stopping	Required	Provided	MR
	➢ Pump House Access	Required	Provided	MR
	• Terrace level			
	➢ Discharge of pump	450 LPM	450 LPM	MR
	➢ Head of the pump	40m	40m	MR
	➢ Power Supply	Required	Provided	MR
	➢ Auto Starting of pump	Required	Provided	MR
14.	**Captive Water Storage for fire fighting**			
	• Underground tank capacity	50,000 Ltr	50,000 Ltr	MR
	➢ Draw-off connection	Required	Provided	MR
	➢ Fire service inlet	Required	Provided	MR
	➢ Access to tank	Required	Provided	MR
	• Overhead Tank capacity	5,000 Ltr	5,000 Ltr	MR
15.	**Exit Signage.**	Required	Provided	MR

16.	**Provision of Lifts.**			
	• Pressurization of Lift Shaft	NA	NA	NA
	• Pressurization of Lift lobby	NA	NA	NA
	• Communication In lift Car	Required	Provided	MR
	• Fireman's Grounding Switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17.	**Standby power supply**	Required	Provided DG set	MR
18.	**Refuge Area.**			
	➢ Total Area	NA	NA	NA
	➢ Location	NA	NA	NA
19.	**Fire Control Room**			
	• Detector System Panel	NA	NA	NA
	• Flow Switch Panel	NA	NA	NA
	• PA System Panel	NA	NA	NA
	• Battery backup	NA	NA	NA
	• Building Floor Plans	NA	NA	NA
20.	**Special Fire Protection System for Protection of special Risks, if any:**	NA	NA	NA

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standard on fire prevention and fire safety measures as required under the rules, the FSC issued vide letter no. F.6/DFS/MS/2023/Banquet/WZ/114 dated 27/02/2023, **renewal** under rule 37 of the Delhi Fire Service rules, 2010 is recommended.

27/05/2026
Signature of the Inspecting Officer
Name:- C.L. Meena
Designation ADO(Rohini)

DO (NW) 29/05/2026

CFO (WZ) 30/05/26

Pr. Director

CFO to Secy. 02/06/26

CFO (WZ) F.T. please. 03/06/26

ADO (Rohini) As approved F.T. letter is put up for your signature Please. 08/06/26

CFO (WZ) 08/06/2026

F.P. Wing Uploaded