C-33

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/School/ECN/2026/154 Dated: -18/09/2026

FIRE SAFETY CERTIFICATE

Certified that the **Guru Nanak Public School** located at **Gurudwara Building, Sadar Bazar, Delhi Cantt., New Delhi - 110010** comprises of **Ground + 03 Upper Floors** was earlier granted Fire Safety Certificate by this department vide letter No. F.6/DFS/MS/School/2022/SZ/173 dated 15.02.2022. Now, the premises was inspected by the officer concerned of this department on **18/08/2026** in the presence of **Sh. Dhuli Lal Meena, Peon** and found that the said school premises has deemed complied with the fire prevention and fire safety requirements in accordance with DOE Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011 and that the premises is fit for occupancy of class Group B "**Educational Building**" with effect from 18/09/2026 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 on the conditions printed below.

Issued on 18/09/2026 at New Delhi by.

18/9/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

O/C RH

1. The Principal, Guru Nanak Public School, Gurudwara Building, Sadar Bazar, Delhi Cantt., New Delhi - 110010.
2. The Directorate of Education, Govt. of NCT of Delhi, Room No. 12, Old Secretariat, Civil Lines, Delhi – 110054.

Condition for the validity of Fire Safety Certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained firefighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT

1.	Name & address of the building	Guru Nanak Public School, Gurudwara Building, Sadar Bazar, Delhi Cantt., New Delhi - 110010.		
2.	Type of occupancy	Educational Group – B		
3.	Building is Comprised of	Ground + 03 Upper Floors		
4.	Type of case	**Renewal**		
5.	Details of previous FSC No.	F.6/DFS/MS/School/2022/SZ/173 dt. 15.02.2022		
6.	Fire safety directives No.-	DOE Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011		
7.	Date of inspection: -	18/08/2026		
8.	Name of the inspecting officer: -	Sh. Bhupender Prakash, ADO(ND)		
9.	Name & designation of officer From the building side: -	Sh. Dhuli Lal Meena, Peon		
10.	Year of construction: -	1990		
11.	Applicant's letter No: -	DFS Online Portal ID: - 52026051102831 dated 27.05.2026		
S. No.	**Minimum Standards on fire Prevention and fire safety U/R 33**	**Requirement as per Circular of Director of Education - 2011**	**Provided at site**	**Remarks MR/NMR**
1.	**Access to Building**			
	• Road width	6.00 mtr.	6.00 mtr.	MR*
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	**Number, Width Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper floors	01 no.	02 nos.	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircase			
	• Upper floors	1.50 mtr.	1.30 & 0.90 mtr.	MR (Old Case)
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	N/A	N/A	N/A
	e. Width of corridor	1.50 mtr.	Provided	MR
	f. Door size	1.00 mtr.	Provided	MR
3.	**Compartmentation**			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	**Smoke Management System**			
	• Basements	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
5.	**Fire Extinguishers**			
	• Total numbers	16 nos.	Provided	MR
	• Types	ABC/CO_2	Provided	MR
	• ISI marking	ISI marked	Provided	MR
6.	**First-Aid Hose Reel**			
	• Total number of each floor	02 nos.	02 nos.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	5mm	5mm	MR
7.	**Automatic Fire Detection & Alarming System.**			
	• Type of detectors	N/A	N/A	N/A

	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's Location	N/A	N/A	N/A
8.	**MOEFA**	N/A	N/A	N/A
9.	**Public Address System**	N/A	N/A	N/A
10.	**Automatic Sprinkler System**			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	**Internal Hydrants**			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box per floor	N/A	N/A	N/A
12.	**Yard Hydrants**			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	**Pumping Arrangement**			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	Terrace level			
	• Discharge of pump	450 LPM	450 LPM	MR
	• Head of pump	40 mtr	40 mtr	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14.	**Captive Water Storage for Fire Fighting**			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	Required	Provided	MR
	• Overhead tank capacity	10,000 Ltrs	10,000 Ltrs	MR
15.	**Exit Signage.**	Required	Provided	MR
16.	**Provision of Lifts.**			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17.	**Stand by Power Supply**	N/A	N/A	N/A
18.	**Refuge Area**			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19.	**Fire Control Room**			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A

-N/22-

20.	**Special Fire Protection System for Protection of special Risk, if any:**	N/A	ABC Type Fire Extinguisher provided near Electrical Panel	N/A

*PNF – Provided but Non-Functional, *MR – Meeting Requirement, *NMR – Not Meeting Requirement

The fire protection system provided in the building were randomly checked and found functional at the time of inspection. Further, shortcomings issued vide letter No. F.6/DFS/MS/School/2025/SZ/499 dated 09.06.2025 found complied.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, if approved, we may renew the FSC issued vide letter No. F.6/DFS/MS/School/2022/SZ/173 dt. 15.02.2022, under Rule 35(6) of the Delhi Fire Service Rules 2010.

Accordingly, **DFA** is prepared and put up for perusal and signature please.

BPrakash 08/9/2026

Bhupender Prakash
ADO (ND)

DO (NDD/ODD)

Sandeep 09/09/2026

CFO (ECN)

10/9/26

Principal Director

CFO to issue. 15/9

CFO (ECN)

10/9/26

ADO/ND

As approved F.T. letter is put up for Signature please.

BPrakash 16/9/2026

CFO (ECN)

16/9/26

PAS