# GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
## HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/Audi/ECN/2026/ 131

Dated :06/07/2026

## FIRE SAFETY CERTIFICATE

Certified that **Hindi Bhawan Auditorium** located at **11, Vishnu Digambar Marg, New Delhi** comprised of Basement, Ground & 05 Upper Floors was earlier issued Fire Safety Certificate by this department vide letter No. **F6/DFS/MS/2023/NDZ/120 dated 28.02.2023**. Now, the premises was inspected by the officers concerned of this department on **20/05/2026** in the presence of **Sh. Balam Singh, Technician** and found that the said building has deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class – **Assembly Occupancy (Group – D) for Auditorium running at Ground, Mezzanine and First Floor Only** with effect from 06/07/2026 for period of Three years in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules 2010, printed below.

Issued ...06/07/2026...at New Delhi by.

6/7/26

**(Dr. S. K. Tomar)**
Chief Fire Officer
Delhi Fire Service

**Copy to: -**

1. The Chairman, NDMC, Palika Kendra, New Delhi – 110001.
2. The Secretary, Hindi Bhawan Auditorium, 11, Vishnu Digambar Marg, New Delhi – 110001.

**Conditions for the validity of Fire Safety Certificate**

1. **This FSC is valid for Auditorium at Ground, First and Mezzanine floor only.**
2. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
3. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
4. The trained firefighting staff should be available round the clock.
5. The compliance with regards to electrical installation, structural stability, set back area, occupancy and any deviation in construction etc. shall be verified from authority concerned.
6. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
8. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
10. Any flammable material for interior decoration is prohibited.

N/55

# INSPECTION REPORT

| | | | | |
|---|---|---|---|---|
| 1. | Name & address of the building | Hindi Bhawan Auditorium, 11, Vishnu Digambar Marg, New Delhi. | | |
| 2. | Type of occupancy | Assembly Building | | |
| 3. | Building comprised of: | Basement, Ground & 05 Upper Floors<br>But Auditorium at Ground, First and Mezzanine Floor only. | | |
| 4. | Type of case | **Renewal** | | |
| 5. | Details of previous FSC No. | F6/DFS/MS/2023/NDZ/120 dated 28.02.2023 | | |
| 6. | Fire safety directives No.- | F6/DFS/MS/93/1616 dated 30.09.1993 | | |
| 7. | Date of inspection: - | 20/05/2026 | | |
| 8. | Name of the inspecting officer: - | Sh. Manish Kumar, DO(CD)<br>Sh. Bhupender Prakash, ADO(CC) | | |
| 9. | Name & designation of officer From the building side: - | Sh. Balam Singh, Technician | | |
| 10. | Year of construction: - | 1996 | | |
| 10. | Applicant's letter No: - | DFS Online Portal ID: - 52026030601435 dated 09.03.2026 | | |
| **S. No.** | **Minimum Standards on fire Prevention and fire safety U/R 33** | **Requirement Existing** | **Provided at site** | **Remarks MR/NMR** |
| 1. | **Access to Building** | | | |
| | • Road width | 9.00 mtr. | 12.00 mtr. | MR* |
| | • Gate width | 4.50 mtr. | 4.50 mtr. | MR |
| | • Width of internal road | N/A | N/A | N/A |
| 2. | **Number, Width Type & Arrangement of Exits** | | | |
| | **a. Number of staircases** | | | |
| | • Upper floors | 02 nos. | 02 nos. | MR |
| | • Basements | 02 nos. | 02 nos. | MR |
| | **b. Width of staircase** | | | |
| | • Upper floors | 1.00 & 1.20 mtr. | 1.00 & 1.20 mtr. | MR |
| | • Basements | 1.00 & 1.20 mtr. | 1.00 & 1.20 mtr. | MR |
| | **c. Protection of exits** | | | |
| | • Fire check door | N/A | N/A | N/A |
| | • Pressurization | N/A | N/A | N/A |
| | **d. No. of continuous staircase to terrace** | 02 nos. | 02 nos. | MR |
| | **e. Width of corridor** | N/A | N/A | N/A |
| | **f. Door size** | 1.00 mtr. | 1.00 mtr. | MR |
| 3. | **Compartmentation** | | | |
| | • Fire check door (in Basement) | Required | Provided | MR |
| | • Sealing of electrical shafts | Required | Provided | MR |
| | • Fire rating of shaft door | Required | Provided | MR |
| | • Water curtain | N/A | N/A | N/A |
| | • Fire Dampers | N/A | N/A | N/A |
| 4. | **Smoke Management System** | | | |
| | • Basements | Required | Provided | MR |
| | • Upper floors | Required | Provided Natural | MR |
| 5. | **Fire Extinguishers** | | | |
| | • Total numbers | 24 nos. | 30 nos. | MR |
| | • Types | ABC & $CO_2$ | ABC, $CO_2$ & W.$CO_2$ | MR |
| | • ISI marking | Required | Provided | MR |
| 6. | **First-Aid Hose Reel** | | | |
| | • Total number of each floor | 03 nos. | 01 no. at each floor and 02 | MR |

N/53

| | | | | |
|---|---|---|---|---|
| | | | nos. on the Stage | |
| | • Length of hose reel hose | 30 mtr. | 30 mtr. | MR |
| | • Nozzle diameter | 05 mm | 05 mm | MR |
| 7. | **Automatic Fire Detection & Alarming System.** | | | |
| | • Type of detectors | Required | Provided | MR |
| | • Location of main panel | Required | Provided | MR |
| | • Location of repeater panel | N/A | N/A | N/A |
| | • Alternate source of power | N/A | N/A | N/A |
| | • Hooter's Location | N/A | N/A | N/A |
| 8. | **MOEFA** | Required | Provided | MR |
| 9. | **Public Address System** | Required | Provided | MR |
| 10. | **Automatic Sprinkler System** | | | |
| | • Basement | Required | Provided | MR |
| | • Upper floors (Stage) | Required | Provided | MR |
| | • Sprinkler above false ceiling | N/A | N/A | N/A |
| 11. | **Internal Hydrants** | | | |
| | • Size of riser/down-comer | 100 mm | 100 mm | MR |
| | • Number of hydrants per floor | 01 no. | 01 no. | MR |
| | • Hose box per floor | 01 no. | 01 no. | MR |
| 12. | **Yard Hydrants** | | | |
| | • Total number of hydrants | 02 nos. | 02 nos. | MR |
| | • Hose box | 02 nos. | 02 nos. | MR |
| 13. | **Pumping Arrangement** | | | |
| | Ground level | | | |
| | • Discharge of main pump | 1800 LPM | Provided | MR |
| | • Head of main pump | 70 mtr | Provided | MR |
| | • Number of main pumps | 02 nos. | Provided | MR |
| | • Jockey pump out put | 220 LPM | Provided | MR |
| | • Jockey pump head | 70 mtr | Provided | MR |
| | • Stand by pump output | 1800 LPM | Provided | MR |
| | • Stand by pump head | 70 mtr. | Provided | MR |
| | • Auto starting/Manual stopping | Required | Provided | MR |
| | Terrace level | | | |
| | • Discharge of pump | N/A | 450 LPM | N/A |
| | • Head of pump | N/A | 40 mtr. | N/A |
| | • Power supply | N/A | Provided | N/A |
| | • Auto starting of pump | N/A | N/A | N/A |
| 14. | **Captive Water Storage for Fire Fighting** | | | |
| | • Underground tank capacity | 1,00,000 Ltrs | 1,00,000 Ltrs | MR |
| | • Draw-off connection | Required | Provided | MR |
| | • Fire service inlet | Required | Provided | MR |
| | • Access to tank | Required | Provided | MR |
| | • Overhead tank capacity | 20,000 Ltrs | 20,000 Ltrs | MR |
| 15. | **Exit Signage.** | Required | Provided | MR |
| 16. | **Provision of Lifts.** | | | |
| | • Pressurization of lift shaft | N/A | N/A | N/A |

-N/57-



| | | | | |
|---|---|---|---|---|
| | • Pressurization of lift lobby | N/A | N/A | N/A |
| | • Communication in lift car | Required | Provided | MR |
| | • Fireman's switch | Required | Provided | MR |
| | • Lift signage | Required | Provided | MR |
| 17. | **Stand by Power Supply** | Required | Provided | MR |
| 18. | **Refuge Area** | | | |
| | • Total Area | N/A | N/A | N/A |
| | • Location | N/A | N/A | N/A |
| 19. | **Fire Control Room** | | | |
| | • Detector system panel | N/A | N/A | N/A |
| | • Flow switch panel | N/A | N/A | N/A |
| | • PA system panel | N/A | N/A | N/A |
| | • Battery backup | N/A | N/A | N/A |
| | • Building floor plan | N/A | N/A | N/A |
| 20. | **Special Fire Protection System for Protection of special Risk, if any:** | | | N/A |

*PNF – Provided but Non-Functional, *MR – Meeting Requirement, *NMR – Not Meeting Requirement

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, it is recommended to renew the FSC issued vide letter No. F6/DFS/MS/2023/NDZ/120 dated 28.02.2023 under Rule 35(6) of Delhi Fire Service Rules, 2010.

Accordingly, **DFA** is prepared and put up for perusal, approval and signature please.

23/06/26
Manish Kumar
DO (CD)

23/6/2026
Bhupender Prakash
ADO (CC)

CFO (ECN) Pl. speak
24/6/26

DO (CD) 25/06/26

Spoken on 25/06/26

Ammended DFA is put up for your kind perusal and approval.
25/06/26

CFO (ECN) 25/6/26

Principal Director CFO to issue.
CFO (ECN) ADO CC 3/7/26 3/7