**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**
**HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI - 110001**

No F6/DFS/MS/GH/SZ/2026/ 128 Dated: 29/06/2026

## FIRE SAFETY CERTIFICATE

Certified that the Institute for Socialist Education, 9/1, Secular House opp JNU, East Gate, Aruna Asaf Ali Road, New Delhi-110067, comprised of A-Block (Ground plus 01 Upper floor) & B-Block (Basement, Ground plus Three Upper Floors), having given an affidavit/undertaking that 2nd & 3rd floor of b-block is not in use & locked since 2013 on dated 15/06/2026 (places at C-44-45), was issued FSC vide letter no-F6/DFS/MS/2022/SZ/01 dated-02/01/2023. The premises was re-inspected by the officer concerned of this department on 15/06/2026 in the presence of Sh. Sumit Diwedi and found that the said premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules,2010 and the premises fit for occupancy Class (Educational Group-B) with effect from 29/06/2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010. Conditions mentioned below.

Issued on 29/06/2026 at New Delhi by

29/6/26

(A.K. Malik)
Chief Fire Officer

Copy to:

1. The Commissioner MCD, Civic Centre, Minto Road, New Delhi- 110002.- to ensure the occupancy as detailed above & deviation in construction if any.
2. The authorized signatory, Plot Institute for Socialist Education, 9/1, Secular House opp JNU, East Gate, Aruna Asaf Ali Road, New Delhi-110067. (Online ID No. 52026052803232)

**Conditions for the validity of Fire Safety Certificate:**

1. All the fire safety arrangement provided there-in shall be maintained in good working conditions at all times.
2. Loss of life or property due to non-functional fire safety measure shall be at the responsibility of the management/occupier.
3. The trained fire fighting staff should be available round the clock.
4. Any deviation with regard to the construction, electrical, lift, setback area etc. shall be verified by the concerned building sanctioning agency.
5. This certificate cannot be treated in any case for regularizations of unauthorized construction.
6. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director of Form 'J' [sub rule (1) of rule 37] along with a copy of this Certificate, six months prior to its expiry".
7. The owner/occupier shall submit a declaration every year in the form 'K' provided in the first schedule of Delhi Fire Service Rules 2010, form is available on www.dfs.delhigovt.nic.in.
8. All the means of escape such as exit, corridor, passageway etc. shall be kept free of any obstruction all the time to evacuate the occupant, in a safe manner, in the event of emergency.
9. Basement shall be used as per building bylaws strictly.

# INSPECTION REPORT

| | |
|---|---|
| 1. Name & address of the building | Institute for Socialist Education, 9/1, Secular House opp JNU, East Gate, Aruna Asaf Ali Road, New Delhi-110067. |
| 2. Type of Occupancy | Group-B "Educational". Comprised of A-Block (Ground plus 01 Upper floor) & B-Block (Basement, Ground plus Three Upper Floors) |
| 3. Type of Case | Renewal |
| 4. Details of previous NOC | F6/DFS/MS/2022/SZ/01 dated- 02/01/2023 |
| 5. Fire Safety directives letter No | F6/DFS/MS/2007/3796 dated-24/12/2007(12 Bare min point) |
| 6. Date of inspection | 15/06/2026 |
| 7. Name of the Inspecting Officers | Sarabjeet Singh ADO (MN) |
| 8. Name and designation of officers from the building side | Mr. Sumit Diwedi |
| 9. Year of Construction | 1970 (as per previous inspection report dtd.-24/12/2022) |
| 10. Applicant's letter No. | Online ID NO- 52026052803232 |

| S. No. | Minimum Standards on fire prevention and fire safety U/R 33 | Required as per Rule 35(6) of DFS Rule 2010 | Provided at site | Remarks MR/NMR |
|---|---|---|---|---|
| 1 | **Access to building** | | | |
| | • Road width | Accessible | Accessible | MR |
| | • Gate width | Required | Provided | MR |
| | • Width of internal road | NA | NA | NA |
| 2 | **Number, Width, Type & Arrangement of Exits** | | | |
| | a. Number of staircases | | | |
| | • Upper Floors | 02 nos. each blk | Provided | MR |
| | • Basements | 02 nos. | Provided | MR |
| | b. Width of staircases | | | |
| | • Upper Floors | 1.25m/0.90m | G+3-1.35m & 1.06m<br>G+01- 1.50m & 1.06m | MR (old case) |
| | • Basements | 1.25m/0.90m | 1.45m & 1.20 m | MR (old case) |
| | c. Protection of exits | | | |
| | • Fire check door | NA | NA | NA |
| | Pressurization | NA | NA | NA |
| | d. No. of continuous staircases to terrace | 01 each blk | Provided | MR |
| | e. Width of Corridor | 1.50m | Provided | MR |
| | f. Door Size | 01m | Provided | MR |
| 3 | **Compartmentation.** | | | |
| | • Fire check door | Required | Provided | MR |
| | • Sealing of electrical shafts | Required | Provided | MR |
| | • Fire Rating of shaft door | NA | NA | NA |
| | • Water Curtain | NA | NA | NA |
| | • Fire Dampers | NA | NA | NA |
| 4 | **Smoke Management System.** | | | |
| | • Basements | Required | Provided | MR |
| | • Upper floors | Required | Provided | MR |

| | | | | |
|---|---|---|---|---|
| 5 | **Fire Extinguishers** | | | |
| | • Total numbers | 32 nos. | 32 nos. | MR |
| | • Types | $CO_2$, ABC type | ABC & $CO_2$ | MR |
| | • IS marking | ISI marked | Provided | MR |
| 6 | **First-Aid Hose Reels.** | | | |
| | • Total numbers on each floor/block | 02 nos. | Provided | MR |
| | • Length of hose reel hose | 30m | Provided | MR |
| | • Nozzle diameter | 05mm | Provided | MR |
| 7 | **Automatic fire detection and alarming system.** | | | |
| | • Type of detectors | NA | NA | NA |
| | • Location of main panel | NA | NA | NA |
| | • Location of Repeater Panel | NA | NA | NA |
| | • Alternate source of power | NA | NA | NA |
| | • Hooters' Location | NA | NA | NA |
| 8 | **MOEFA** | Required | Provided | MR |
| 9 | **Public Address System.** | Required | Provided | MR |
| 10 | **Automatic Sprinkler System.** | | | |
| | • Basement | Required | Provided | MR |
| | • Upper Floor | NA | NA | NA |
| | • Sprinkler above false ceiling | NA | NA | NA |
| 11 | **Internal Hydrants** | | | |
| | • Size of riser/down-comer | 100 mm | Provided | MR |
| | • Number of hydrants per floor | 02 nos. | Provided | MR |
| | • Hose Box | 02 nos. | Provided | MR |
| 12 | **Yard Hydrants.** | | | |
| | • Total number of hydrants | NA | NA | NA |
| | • Hose Box | NA | NA | NA |
| 13 | **Pumping Arrangements.** | | | |
| | Ground Level | | | |
| | ➢ Discharge of main Pump | 1600 LPM | Provided | MR |
| | ➢ Head of Main pump | 40m | Provided | MR |
| | ➢ Number of main pumps | 01 nos. | Provided | MR |
| | ➢ Jockey Pump out put | NA | NA | NA |
| | ➢ Jockey pump head | NA | NA | NA |
| | ➢ Standby Pump out put | NA | NA | NA |
| | ➢ Standby Pump Head | NA | NA | NA |
| | ➢ Auto Starting/ Manual stopping | NA | NA | NA |
| | ➢ Pump House Access | NA | NA | NA |
| | • Terrace level | | | |
| | ➢ Discharge of pump | 900 LPM | Provided | MR |
| | ➢ Head of the pump | 30 m | Provided | MR |
| | ➢ Power Supply | Required | Provided | MR |
| | ➢ Auto Starting of pump | Required | Provided | MR |

| | | | | |
|---|---|---|---|---|
| 14 | **Captive Water Storage for fire fighting.** | | | |
| | • Underground tank capacity | 1,00,000 ltrs. | Provided | MR |
| | ➢ Draw-off connection | Required | Provided | MR |
| | ➢ Fire service inlet | Required | Provided | MR |
| | ➢ Access to tank | Required | Provided | MR |
| | • Overhead Tank capacity | 20,000ltrs | Provided | MR |
| 15 | **Exit Signage.** | Required | Provided | MR |
| 16 | **Provision of Lifts.** | | | |
| | • Pressurization of Lift Shaft | NA | NA | NA |
| | • Pressurization of Lift Lobby | NA | NA | NA |
| | • Communication In lift Car | Required | Provided | MR |
| | • Fireman's Grounding Switch | Required | Provided | MR |
| | • Lift Signage | Required | Provided | MR |
| 17 | **Standby power supply** | Required | Provided | MR |
| 18 | **Refuge Area.** | | | |
| | • Total Area | NA | NA | NA |
| | • Location | NA | NA | NA |
| 19 | **Fire Control Room** | | | |
| | • Detector System Panel | Required | Provided | MR |
| | • Flow Switch Panel | NA | NA | NA |
| | • PA System Panel | NA | NA | NA |
| | • Batter backup | Required | Provided | MR |
| | • Building Floor Plans | Required | Provided | MR |
| 20 | **Special Fire Protection Systems for Protection of special Risks, if any:** | NA | NA | NA |

Note:- The owner/occupier submitted an affidavit/undertaking that 2nd & 3rd floor of b-block is not in use & locked since 2013, on dated 15/06/2026 (places at C-44-45).

The fire protection systems provided in the building were checked randomly and found functional at the time of inspection.

Keeping in view of the deemed compliance of minimum standards of fire prevention and fire safety measures as required under the rules, the NOC issued vide letter no F6/DFS/MS/2022/SZ/01 dated- 02/01/2023, renewal under the rule 37 of the Delhi Fire Service rules 2010 is recommended. Accordingly, DFA is put up for approval and signatures please.

19/6/26
Sarabjeet Singh
ADO (Malviya Nagar)

DO(SD)
20/6/26
Ravinder Singh
CFO(SZ)

20/6/26
A.K. MALIK

CFO to Issue.
22/6/26