C-72

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/School/ECN/2026/150 Dated: - 18/09/2026

FIRE SAFETY CERTIFICATE

Certified that the **Kendriya Vidyalaya No. 03** located at **Delhi Cantt., Ring Road, Naraina, New Delhi – 110010** in a building comprises of **Two Blocks (Primary Wing and Secondary Wing) and Ground + 01 Upper Floor in each Block** was earlier granted Fire Safety Certificate by this department vide letter No. F6/DFS/MS/School/SZ/487 dated 19.07.2023. Now, the premises was inspected by the officer concerned of this department on **18/08/2026** in the presence of **Sh. S.D. Ram, UDC** and found that the said school premises has deemed complied with the fire prevention and fire safety requirements in accordance with **Circular No. F.16/Estate/CC/Fire Safety/2011/3298-3398 dated 01/03/2011** issued by Director of Education and that the premises is fit for occupancy of class Group B "**Educational Building**" with effect from 18/09/2026 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010 on the conditions printed below.

Issued on ..18/09/2026... at New Delhi by.

18/9/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

01CO31

1. The Principal, Kendriya Vidyalaya No. 03, Delhi Cantt., Ring Road, Naraina, New Delhi - 110010.
2. The Directorate of Education, Govt. of NCT of Delhi, Room No. 12, Old Secretariat, Civil Lines, Delhi – 110054.

Condition for the validity of Fire Safety Certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained firefighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT

1.	Name & address of the building	Kendriya Vidyalaya No. 03, Delhi Cantt., Ring Road, Naraina, New Delhi - 110010.
2.	Type of occupancy	Educational Group – B
3.	Building is Comprised of	Two Blocks (Primary Wing and Secondary Wing) Ground + 01 Upper Floor in each Block
4.	Type of case	**Renewal**
5.	Details of previous FSC No.	F6/DFS/MS/School/SZ/487 dated 19.07.2023
6.	Fire safety directives No.-	DOE Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011
7.	Date of inspection: -	18/08/2026
8.	Name of the inspecting officer: -	Sh. Bhupender Prakash, ADO(ND)
9.	Name & designation of officer From the building side: -	Sh. S.D. Ram, UDC
10.	Year of construction: -	1992
11.	Applicant's letter No: -	Letter No. F 1411/KV3DC(I)/2026-27/66 dated 30.07.2026

S. No.	Minimum Standards on f0ire Prevention and fire safety U/R 33	Requirement as per Circular of Director of Education - 2011	Provided at site	Remarks MR/NMR
1.	**Access to Building**			
	• Road width	6.00 mtr.	Provided	MR*
	• Gate width	4.50 mtr.	Provided	MR
	• Width of internal road	N/A	5.00 mtr.	N/A
2.	**Number, Width Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper floors	02 nos.	05 nos.	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircase			
	• Upper floors	1.50 mtr. or less & 0.75 mtr.	01 X 2.00 mtr., 01 X 1.55 mtr. & 03 X 1.40 mtr.	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	02 nos.	02 nos.	MR
	e. Width of corridor	1.50 mtr.	2.05 mtr.	MR
	f. Door size	1.00 mtr.	1.08 mtr.	MR
3.	**Compartmentation**			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	Sealed	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	**Smoke Management System**			
	• Basements	N/A	N/A	N/A
	• Upper floors	Required	Provided Natural Ventilation	MR
5.	**Fire Extinguishers**			
	• Total numbers	12 nos.	Provided	MR
	• Types	ABC & CO_2	Provided	MR
	• ISI marking	ISI marked	Provided	MR
6.	**First-Aid Hose Reel**			
	• Total number of each floor	N/A	N/A	N/A

BP

	• Length of hose reel hose	N/A	N/A	N/A
	• Nozzle diameter	N/A	N/A	N/A
7.	**Automatic Fire Detection & Alarming System.**			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's Location	N/A	N/A	N/A
8.	**MOEFA**	N/A	N/A	N/A
9.	**Public Address System**	N/A	Provided	N/A
10.	**Automatic Sprinkler System**			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	**Internal Hydrants**			
	• Size of riser/down-comer	N/A	N/A	N/A
	• Number of hydrants per floor	N/A	N/A	N/A
	• Hose box per floor	N/A	N/A	N/A
12.	**Yard Hydrants**			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	**Pumping Arrangement**			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	Terrace level			
	• Discharge of pump	N/A	N/A	N/A
	• Head of pump	N/A	N/A	N/A
	• Power supply	N/A	N/A	N/A
	• Auto starting of pump	N/A	N/A	N/A
14.	**Captive Water Storage for Fire Fighting**			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	N/A	N/A	N/A
	• Overhead tank capacity	N/A	N/A	N/A
15.	**Exit Signage.**	Required	Provided	MR
16.	**Provision of Lifts.**			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17.	**Stand by Power Supply**	N/A	N/A	N/A
18.	**Refuge Area**			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A

- N/25-

19.	**Fire Control Room**			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A
20.	**Special Fire Protection System for Protection of special Risk, if any:**	Required	02 ABC type fire extinguishers provided near electrical panel	MR

*PNF – Provided but Non-Functional, *MR – Meeting Requirement, *NMR – Not Meeting Requirement

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, if approved, we may renew the FSC issued vide letter No. F6/DFS/MS/School/SZ/487 dated 19.07.2023, under Directorate of Education Circular No. F.16/Estate/CC/Fire Safety/2011/3298 to 3398 dated 01.03.2011.

Accordingly, **DFA** is prepared and put up for perusal and signature please.

BPrakash 03/9/2026

Bhupender Prakash
ADO (ND)

DO (NDD/ODD)

Sandeep 07/09/2026

CFO (ECN) 8/9/26

Principal Director cfo to issue.

CFO (ECN) 10/9/26

AD/IND
As approved F.T. letter is put up for signature please.

CFO (ECN) 14/9/26

BPrakash 14/9/2026

MS