FORM 'H': FORM FOR ISSUING FIRE SAFETY CERTIFICATE
[See sub-rule (1) of rule 35]

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110 001

No. F.6/DFS/MS/2026/NDZ/218 Dated: 21/09/2026

FIRE SAFETY CERTIFICATE

Certified that the Home for Mentally Challenged Female Persons at Dallupura 110096 comprised of Basement, stilt (parking) plus four upper floors owned/occupied by Home for Mentally Challenged Female Persons. The premises was inspected by the officer concerned of this department on 18/09/2026 in the presence of Sh. Neeraj Kumar, A.E. and Sh. Deepankar Kumar, J. E. and found that the said premises have complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and observed that the premises is fit for occupancy class "Institutional" Group 'C' as above with effect from 21.09.2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on 21.09.2026 .....at New Delhi by

21/9/26

(Dr. S. K. TOMAR)
CHIEF FIRE OFFICER
DELHI FIRE SERVICE

Copy to: - o/c 2

1. The Director, Estate Branch (Department of Social Welfare), 7th floor, MSO Building, ITO, New Delhi-110002
2. The Superintending Engineer (East) 2nd Level, C-Wing, Delhi Secretariat, IP Estate, New Delhi-110002
3. The Executive Engineer (Electric) Players Building, Delhi Secretariat, IP Estate, New Delhi-110002

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment's and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the firefighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form 'J' [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on **www.dfs.delhigovt.nic.in**
8. Basement shall be used as per NBC part IV/BBL.

N/11

INSPECTION REPORT

1. Name & address of the building : Home for Mentally Challenged Female Persons at Dallupura 110096
2. Building is comprised of : Basement, stilt (parking) plus four upper floors only
3. Type of Occupancy : Institutional
4. Type of Case : New
5. Details of previous NOC : Nil
6. Fire Safety directives Letter No. : F.6/DFS/MS/BP/2021/543 dated 20/12/2021
7. Date of inspection : 18/09/2026
8. Name of the Inspecting Officer : Deepak Kumar, ADO (Patparganj)
9. Name and designation of Officer from the building side : Sh. Sh. Neeraj Kumar, A.E. and Sh. Deepankar Kumar, J. E.
10. Year of Construction : 2020-2021
11. Applicant application No. : F54(331)/East/Dallupura/EC/DSW/13-14/5839-5847 dated 17/08/2026 and F54(331)/East/Dallupura/EC/DSW/13-14/6031-39 dated 08/09/2026

Sr.No.	Minimum Standards on fire prevention and fire safety U/R 33	Directive Requirement	Provided at Site	Remarks
1	Access to building			
	• Road width	06 m	Provided	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2	Number, Width, Type and Arrangement of Exits			
	a. Number of Staircases			
	• Upper Floor	02 nos..	02 nos.	MR
	• Basement	02 nos..	02 nos.	MR
	b. Width of Staircases			
	• Upper Floor	02 m	02 m	MR
	• Basement	02 m	02 m	MR
	c. Protection of exits			
	• Fire check door	Required	Provided	MR
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircases to terrace	02 nos.	Provided	MR
	e. Width of Corridor	2.40 m	2.40 m	MR
	f. Door size	02 m	02 m	MR
3	Compartmentation			
	• Fire check Door	N/A	N/A	N/A
	• Sealing of electrical Shafts	Required	Provided	MR
	• Fire rating of Shaft Door	2 hrs.	2hrs.	MR
	• Water Curtain	Required	Provided	MR
	• Fire Dampers	N/A	N/A	N/A
4	Smoke Management System			
	• Basement	Required	Provided	MR
	• Upper Floor	Required	Provided	MR
5	Fire Extinguishers			
	• Total Numbers	15 Nos.	20 Nos.	MR
	• Types	ABC & Co2	ABC & Co2	MR
	• IS Marking	ISI Marked	ISI Marked	MR

2.

N/12.

6	First-aid-Hose Reels			
	Total numbers of each floor	02 no.	02 no.	MR
	• Length of hose reel hose	30 m	30 m	MR
	• Nozzle diameter	05 mm	05 mm	MR
7	Automatic fire detection and alarming system			
	• Type of detectors	Smoke/Heat	Provided	MR
	• Location of main panel	Near SC	Provided	MR
	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	Required	Provided	MR
	• Hooter's Location	Required	Provided	MR
8	MOEFA	Required	Provided	MR
9	Public address System	Required	Provided	MR
10	Automatic Sprinkler System			
	• Basement	Required	Provided	MR
	• Upper Floor	N/A	Provided	N/A
	• Stilt	Required	Provided	MR
11	Internal Hydrants			
	• Size of rise/down-comer	150 mm	150 mm	MR
	• Number of Hydrants per Floor	02 nos.	02 nos.	MR
	• Hose Box	02 nos.	02 nos.	MR
12	Yard Hydrants			
	• Total number of Hydrants	04 nos.	04 nos.	MR
	• Hose Box	04 nos.	04 nos.	MR
13	Pumping Arrangement			
	• Ground Level			
	➢ Discharge of main Pump	2280 LPM	2280 LPM	MR
	➢ Head of Main Pump	70 m	70 m	MR
	➢ Number of main Pumps	01 nos.	01 nos.	MR
	➢ Jockey pump output	180 LPM	180 LPM	MR
	➢ Jockey pump head	70 m	70 m	MR
	➢ Standby pump output	2280 LPM	2280 LPM	MR
	➢ Standby pump head	70 m	70 m	MR
	➢ Auto starting/Manual stopping	Required	Provided	MR
	➢ Pump house access	Required	Provided	MR
	• Terrace Level			
	➢ Discharge of pump	N/A	N/A	N/A
	➢ head of the pump	N/A	N/A	N/A
	➢ Power supply	Required	Provided	MR
	➢ Auto Starting of pump	Required	Provided	MR
14	Captive Water Storage for Fire Fighting			
	• Underground tank capacity	2,00,000 Ltrs.	2,00,000 Ltrs.	MR
	➢ Draw-off connection	Required	Provided	MR
	➢ Fire service inlet	Required	Provided	MR
	➢ Access to tank	Required	Provided	MR
	• overhead Tank capacity	10,000 Ltrs.	10,000 Ltrs.	MR
15	Exit Signage	Required	Provided	MR

2.

N/13.

16	Provision of Lifts			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication in lift car	Required	Provided	MR
	• Firemen's grounding switch	Required	Provided	MR
	• Lift Signage	Required	Provided	MR
17	Standby power supply	Required	Provided	MR
18	Refuge Area			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19	Fire Control Room			
	• Detector system panel • Flow switch panel • PA system panel • Battery backup • Building floor plans	N/A		
20	Special Fire Protection systems for protection of special Risks, if any:	N/A	N/A	N/A

The fire protection system provided in the building were tested, checked randomly and found functional at the time of inspection.

Keeping in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the rule. **It is recommended to grant Fire Safety Certificate under rule 35 of the Delhi Fire Service Rules 2010**.

19/09/2026.

Signature of the Inspecting Officer
Name :-Deepak Kumar
Designation :-ADO (Patparganj)

DO (ED)

21/09/26

CFO (East Zone)

21/9/26

Principal Director

4/5

F.A. please.

21/9/26

ADO (PPG)

Sir, F.T. letter is put up for your kind Signature pl.

21/09/202

CFO (East Zone)

21/9/26

MS