456

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS, DELHI FIRE SERVICE, NEW DELHI - 110001

No. F6/DFS/MS/EH/2026/ 485 Dated 22/05/2026

FIRE SAFETY CERTIFICATE

Certified that the **M/s Monsoon located at R-4, LGF, Worldmark-1, Aerocity, New Delhi - 110037** in a building comprises of 03 tier basements, Mezzanine, Ground + 06 upper floors owned/occupied by **The Melting Pot Food Company** was earlier issued FSC by this department vide letter No. F.6/DFS/MS/EH/2023/SZ/216 dated 10/07/2023. Now, the restaurant premise was re-inspected by the officer concerned of this department on 12/05/2026 in the presence of Sh. Jai Ojha (Caretaker) and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy class **"Assembly Building" Group D** (Restaurant at Lower Ground Floor only) with effect from 22/05/ 2026 for a period of **Three years** in accordance with rule 36 unless renewed under rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under rule-38 of the Delhi Fire Service Rules, 2010

Issued on 22/05/2026 ....at New Delhi by.

22/5/26

A.K. Malik
Chief Fire Officer
Delhi Fire Service

22/5/26 O/C

Copy to: -

1. The Commissioner, MCD, Civic Centre, New Delhi. (MCD Online ID. 2026042205556 dated 23/04/2026)
2. M/s Monsoon (The Melting Pot Food Company), R-4, LGF, GF, Worldmark-1, Aerocity, New Delhi - 110037.

Conditions for the validity of Fire Safety Certificate

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
3. The trained firefighting staff should be available round the clock.
4. The compliance with regards to electrical installation, structural stability, set back area, occupancy and any deviation in construction etc. shall be verified from authority concerned.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in.
7. The means of escape shall be kept unobstructed/unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. Any flammable material for interior decoration is prohibited.
10. The FSC is valid only for restaurant at lower ground floor.

N/14

INSPECTION REPORT				
1.	Name & address of the building	M/s **Monsoon** (The Melting Pot Food Company), R-4, LGF, GF, Worldmark-1, Aerocity, New Delhi–110037		
2.	Building Comprised of	03 tier Basements, Mezzanine, LGF, GF + 06 upper floors but the **Restt. is running at Lower Ground Floor only.**		
3.	Type of occupancy	Group-D, (Assembly Building)		
4.	Type of case	Renewal		
5.	Details of previous FSC No.	F.6/DFS/MS/EH/2023/SZ/216 Dt. 10/07/2023		
6.	Fire safety directives No.	NBC (Part-IV)		
7.	Date of inspection: -	12/05/2026		
8.	Name of the inspecting officer: -	ADO (SJ)		
9.	Name & designation of officer from the building side	Sh. Jai Ojha (Caretaker)		
10.	Year of construction	2015		
11	Applicant's letter No./Online	ID: **2026042205556 dated 23/04/2026**		
S. No.	**Minimum Standards on fire Prevention and fire safety U/R 33**	**Old FSC Requirement**	**Provided at site**	**Remarks MR/NMR**
1.	**Access to Building** (WM-1 FSC No F6/DFS/MS/Mixed/2024/SZ/HTL/12 dated 12/03/2024)			
	• Road width	06 mtrs.	06 mtrs.	MR
	• Gate width	N/A	N/A	N/A
	• Width of internal road	N/A	N/A	N/A
2.	**Number, Width Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper floors/LGF	NA	NA	NA
	• Basements	NA	NA	NA
	b. Width of staircase			
	• Upper floors/LGF	NA	NA	NA
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircase to terrace	NA	NA	NA
	e. Width of corridor	NA	NA	NA
	f. Door size	1.5m x 2nos.	1.50m each	MR
3.	**Compartmentation**			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire rating of shaft door	NA	NA	NA
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	**Smoke Management System**	Provided by Workdmark management		
	• Basements	NA	As above	NA
	• Upper floors/Restt. area	Required	Provided	MR
5.	**Fire Extinguishers**			
	• Total numbers	2 Nos	2 Nos	MR
	• Types	ABC & CO_2	ABC & CO_2	MR
	• ISI marking	Required	Provided	MR
6.	**First-Aid Hose Reel**	Provided by Workdmark management		
	• Total number of each floor	01 No.	Provided	MR
	• Length of hose reel hose	30 mtr	Provided	MR
	• Nozzle diameter	5 mm	Provided	MR

N/15

7.	**Automatic Fire Detection & Alarming System.** (Provided by Worldmark Mgmt.)			
	• Type of detectors	NA	As above	NA
	• Location of main panel	NA	As above	NA
	• Location of repeater panel	NA	As above	NA
	• Alternate source of power	NA	As above	NA
	• Hooter's Location	NA	As above	NA
8.	**MOEFA**	Required	Provided	MR
9.	**Public Address System**	NA	As above	NA
10.	**Automatic Sprinkler System**	Provided by Workdmark management		
	• Basement.	NA	As above	NA
	• Upper floors	NA	As above	NA
	• Sprinkler above false ceiling	N/A	As above	N/A
11.	**Internal Hydrants**	Provided by Workdmark management		
	• Size of riser/down-comer	150 mm	Provided	MR
	• Number of hydrants per floor	1 No.	Provided	MR
	• Hose box per floor	1 No.	Provided	MR
12.	**Yard Hydrants**			
	• Total number of hydrants	N/A	As above	N/A
	• Hose box	N/A	As above	N/A
13.	**Pumping Arrangement**	Provided by Workdmark management		
	Ground level			
	• Discharge of main pump	N/A	As above	N/A
	• Head of main pump	N/A	As above	N/A
	• Number of main pumps	N/A	As above	N/A
	• Jockey pump out put	N/A	As above	N/A
	• Jockey pump head	N/A	As above	N/A
	• Stand by pump output	N/A	As above	N/A
	• Stand by pump head	N/A	As above	N/A
	• Auto starting/Manual stopping	N/A	As above	N/A
	Terrace level	Provided by Workdmark management		
	• Discharge of pump	450 LPM	Provided	MR
	• Head of pump	40 m	Provided	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14.	**Captive water storage for firefighting**	Provided by Workdmark management		
	• Underground tank capacity	N/A	As above	N/A
	• Draw-off connection	N/A	As above	N/A
	• Fire service inlet	N/A	As above	N/A
	• Access to tank	N/A	As above	N/A
	• Overhead tank capacity	20,000 ltrs	Provided	MR
15.	**Exit Signage.**	Required	Provided	MR
16.	**Provision of Lifts.**			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A
	• Lift signage	NA	NA	NA
17.	**Stand by Power Supply**	Required	Provided	MR
18.	**Refuge Area**			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A

N/12

19.	**Fire Control Room**			
	• Detector system panel	N/A	As above	N/A
	• Flow switch panel	N/A	As above	N/A
	• PA system panel	N/A	As above	N/A
	• Battery backup	N/A	As above	N/A
	• Building floor plan	N/A	As above	N/A
20.	**Special Fire Protection System for Protection of special Risk, if any:**	N/A	As above	N/A

Note: The fire safety arrangements managed by Worldmark-1, Aerocity, New Delhi–110037 and FSC has already been issued to said Worldmark-I vide letter No. F6/DFS/MS/Mixed/2024/SZ/HTL/12 dated 12.03.2024

The fire protection systems provided in the building/premise were checked, tested at randomly and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under rule 33 of DFS Rules 2010, the FSC issued vide letter No. F.6/DFS/MS/EH/2023/SZ/216 dated 10/07/2023, renewal under rule 37 of Delhi Fire Service Rules 2010, is recommended.

Accordingly, **DFA is prepared and put up for perusal and approval please.**

Date of deemed/auto approval is **22/05/2026.**

15/5/26

Signature of the Inspecting Officer
Name: Vinay Kumar
Designation: ADO (SJ)

DO (SD)

18/5/26

Ravinder Singh

18/5/26

A.K. MALIK

Principal Director

CFO to Hon'ble

20/05/26

CFO (SZ)

21/5/26

A.K. MALIK

DO(SD)