C-28

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/School/ECN/2026/156 Dated: 28/09/2026

FIRE SAFETY CERTIFICATE

Certified that the **Navyug Sr. Sec. School** located at **Peshwa Road, New Delhi** in a building comprises of **Ground + 03 Upper Floors** was earlier granted Fire Safety Certificate by this department vide letter No. F6/DFS/MS/School/NDZ/2023/478 dated 14.07.2023. Now, the premises was inspected by the officer concerned of this department on **24/08/2026** in the presence of **Ms. Meenakshi, H.O.S.** and found that the said school premises has deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy of class Group B "**Educational Building**" with effect from 28/09/2026 for a period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010 on the conditions printed below.

Issued on ....28/09/2026..... at New Delhi by.

28/9/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

OK BP

1. The Principal, Navyug Sr. Sec. School, Peshwa Road, New Delhi.
2. The Directorate of Education, Govt. of NCT of Delhi, Room No. 12, Old Secretariat, Civil Lines, Delhi – 110054.
3. The Chairman, NDMC, Palika Kendra, Sansad Marg, New Delhi – 110001.

Condition for the validity of Fire Safety Certificate: -

1. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
2. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
3. The trained firefighting staff should be available round the clock.
4. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
5. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
6. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
7. The means of escape shall be kept unobstructed / unlocked for unhindered evacuation in case of an emergency.
8. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub Rule (I) of Rule 37] along with a copy of this Certificate, six months prior to its expiry.
9. Any flammable material for interior decoration is prohibited.

INSPECTION REPORT

1.	Name & address of the building	Navyug Sr. Sec. School, Peshwa Road, New Delhi.		
2.	Type of occupancy	Educational Group – B		
3.	Building is Comprised of	Ground + 03 Upper Floors		
4.	Type of case	**Renewal**		
5.	Details of previous FSC No.	F6/DFS/MS/School/NDZ/2023/478 dated 14.07.2023		
6.	Fire safety directives No.-	N/A		
7.	Date of inspection: -	24/08/2026		
8.	Name of the inspecting officer: -	Sh. Bhupender Prakash, ADO(ND)		
9.	Name & designation of officer From the building side: -	Ms. Meenakshi, H.O.S.		
10.	Year of construction: -	1981		
11.	Applicant's letter No: -	DFS Online Portal ID: - 52026061003594 dated 22.06.2026		
S. No.	**Minimum Standards on fire Prevention and fire safety U/R 33**	**Requirement /Existing arrangements**	**Provided at site**	**Remarks MR/NMR**
1.	**Access to Building**			
	• Road width	6.00 mtr.	9.00 mtr.	MR*
	• Gate width	4.50 mtr.	4.50 mtr.	MR
	• Width of internal road	N/A	N/A	N/A
2.	**Number, Width Type & Arrangement of Exits**			
	a. Number of staircases			
	• Upper floors	02 nos.	02 nos.	MR
	• Basements	N/A	N/A	N/A
	b. Width of staircase			
	• Upper floors	1.50 mtr.	1.50 & 1.25 mtr.	MR
	• Basements	N/A	N/A	N/A
	c. Protection of exits			
	• Fire check door	N/A	N/A	N/A
	• Pressurization	N/A	N/A	N/A
	d. No. of continuous staircase to terrace	01 no.	01 no.	MR
	e. Width of corridor	1.50 mtr.	1.50 mtr.	MR
	f. Door size	1.00 mtr.	1.00 mtr.	MR
3.	**Compartmentation**			
	• Fire check door	N/A	N/A	N/A
	• Sealing of electrical shafts	N/A	N/A	N/A
	• Fire rating of shaft door	N/A	N/A	N/A
	• Water curtain	N/A	N/A	N/A
	• Fire Dampers	N/A	N/A	N/A
4.	**Smoke Management System**			
	• Basements	N/A	N/A	N/A
	• Upper floors	Required	Natural Ventilation	MR
5.	**Fire Extinguishers**			
	• Total numbers	16 nos.	26 nos.	MR
	• Types	ABC/CO_2	ABC/CO_2	MR
	• ISI marking	ISI marked	Provided	MR
6.	**First-Aid Hose Reel**			
	• Total number of Hose Reels	06 nos.	06 nos.	MR
	• Length of hose reel hose	30 mtr.	30 mtr.	MR
	• Nozzle diameter	5mm	5mm	MR
7.	**Automatic Fire Detection & Alarming System.**			
	• Type of detectors	N/A	N/A	N/A
	• Location of main panel	N/A	N/A	N/A

	• Location of repeater panel	N/A	N/A	N/A
	• Alternate source of power	N/A	N/A	N/A
	• Hooter's Location	N/A	N/A	N/A
8.	**MOEFA**	N/A	N/A	N/A
9.	**Public Address System**	N/A	N/A	N/A
10.	**Automatic Sprinkler System**			
	• Basement	N/A	N/A	N/A
	• Upper floors	N/A	N/A	N/A
	• Sprinkler above false ceiling	N/A	N/A	N/A
11.	**Internal Hydrants**			
	• Size of riser/down-comer	100 mm	100 mm	MR
	• Number of hydrants per floor	01 no.	01 no.	MR
	• Hose box per floor	01 no.	01 no.	MR
12.	**Yard Hydrants**			
	• Total number of hydrants	N/A	N/A	N/A
	• Hose box	N/A	N/A	N/A
13.	**Pumping Arrangement**			
	Ground level			
	• Discharge of main pump	N/A	N/A	N/A
	• Head of main pump	N/A	N/A	N/A
	• Number of main pumps	N/A	N/A	N/A
	• Jockey pump out put	N/A	N/A	N/A
	• Jockey pump head	N/A	N/A	N/A
	• Stand by pump output	N/A	N/A	N/A
	• Stand by pump head	N/A	N/A	N/A
	• Auto starting/Manual stopping	N/A	N/A	N/A
	Terrace level			
	• Discharge of pump	450 LPM	450 LPM	MR
	• Head of pump	30 mtr.	30 mtr.	MR
	• Power supply	Required	Provided	MR
	• Auto starting of pump	Required	Provided	MR
14.	**Captive Water Storage for Fire Fighting**			
	• Underground tank capacity	N/A	N/A	N/A
	• Draw-off connection	N/A	N/A	N/A
	• Fire service inlet	N/A	N/A	N/A
	• Access to tank	Required	Provided	MR
	• Overhead tank capacity	5,000 Ltrs	5,000 Ltrs	MR
15.	**Exit Signage.**	Required	Provided	MR
16.	**Provision of Lifts.**			
	• Pressurization of lift shaft	N/A	N/A	N/A
	• Pressurization of lift lobby	N/A	N/A	N/A
	• Communication in lift car	N/A	N/A	N/A
	• Fireman's switch	N/A	N/A	N/A
	• Lift signage	N/A	N/A	N/A
17.	**Stand by Power Supply**	N/A	N/A	N/A
18.	**Refuge Area**			
	• Total area	N/A	N/A	N/A
	• Location	N/A	N/A	N/A
19.	**Fire Control Room**			
	• Detector system panel	N/A	N/A	N/A
	• Flow switch panel	N/A	N/A	N/A
	• PA system panel	N/A	N/A	N/A
	• Battery backup	N/A	N/A	N/A
	• Building floor plan	N/A	N/A	N/A

20.	**Special Fire Protection System for Protection of special Risk, if any:**	Required	ABC & CO_2	MR

*PNF – Provided but Non-Functional, *MR – Meeting Requirement, *NMR – Not Meeting Requirement

The fire protection system provided in the building were randomly checked and found functional at the time of inspection.

Keeping in view of the deemed compliance of the minimum standards on fire prevention and fire safety measures as required under the Rules, if approved, we may renew the FSC issued vide letter No. F6/DFS/MS/School/NDZ/2023/478 dated 14.07.2023, under Rule 35(6) of the Delhi Fire Service Rules 2010.

Accordingly, **DFA** is prepared and put up for perusal and signature please.

BPrakash 16/9/2026
Bhupender Prakash
ADO (ND)

DO (NDD/ODD)

Sandeep 17/09/2026

CFO (E&C(N)) 17/9/26

Principal Director CFO to issue. 21/9/26

CFO (E&C) 23/9/26

ADO/ND
As approved F.T. letter is put up for signature please.

BPrakash 25/9/2026

CFO (E&C) 25/9/26

MS