C 43

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

आज़ादी का अमृत महोत्सव

No.F6/DFS/MS/School/SZ/2026/104 Dated: 27/07/2026

FIRE SAFETY CERTIFICATE

Certified that the Shaheed Hemu Kalani Sarvodaya Bal Vidyalaya located at Ring Road, Lajpat Nagar, New Delhi-24 (School Code 1925059), building comprised of Ground + 03 upper floors was granted Fire Safety Certificate by this department vide letter no. F6/DFS/MS/School/2015/SZ/1301 dated 21/07/2015. The building was re-inspected by officer concerned of this department on 10/07/2026 in the presence of Sh. N.K. Sharma (HOS) and found that the Main Building block now comprised of A, B & C having (Ground +03 upper floors), (Ground +02 upper floors) & (Ground +02 upper floors) respectively. The building has complied with the fire prevention and fire safety requirements in accordance with Rule 33 of Delhi Fire Service Rules, 2010. Accordingly, the premises (Main Building Block) is fit for occupancy of "Group B 'Educational Building" with effect from 27/07/2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to conditions under Rule 38 of Delhi Fire Service Rules, 2010 printed below.

Issued on..27/07/2026...at New Delhi by.

24/7/26

(A. K. Malik)
Chief Fire Officer
Delhi Fire Service

Copy to:-.

1. The Directorate of Education, Govt. of NCT of Delhi, Old Secretariat, Delhi. 23/7/26
2. The Principal, the Shaheed Hemu Kalani Sarvodaya Bal Vidyalaya located at Ring Road, Lajpat Nagar, New Delhi-24 (School Code 1925059).

Conditions for the validity of Fire Safety Certificate:-

1. This Fire Safety Certificate is valid for Main Building Block only.
2. The owner /occupier shall apply for renewal of this fire safety certificate to the Director in form J' [sub rule(1) of rule 37] along with a copy of this certificate, six months prior to its expiry
3. All the means of escape shall be kept free of all the type of obstruction all the time.
4. All the employees shall be acquainted with the use and maintenance of all fire equipments and method of smooth and speedy safe evacuation of occupants in case of emergency.
5. All the fire fighting equipments shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
6. The clarification with regards electrical installation, ventilation, structure stability set back areas, occupancy and constructional deviation in building etc .may be got verified from the authorities concerned.
7. This Fire Safety Certificate cannot be treated in any case for regularizations of unauthorized construction unauthorized use of land if any.
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on www.dfs.delhigovt.nic.in.

N/21

	INSPECTION REPORT				
1	Name and address of the building:		**Shaheed Hemu Kalani Sarvodaya Bal Vidyalaya** located at **Ring Road, Lajpat Nagar, New Delhi-24** (School Code 1925059).		
2	Building is comprised of		Main Building Block- 03 sub blocks namely A – (G+3) [Old block], B- (G+2) & C- (G+2) [B & C New block] Which are interconnected at each floors level		
3	Type of occupancy		Group -B Educational Building		
4	Type of case:		Addition/Alternation		
5	Details of previous FSC:		F6/DFS/MS/School/2015/SZ/1301 dated 21/07/2015		
6	Fire safety directives no.:		NBC/UBBL-2016		
7	Date of inspection:		10/07/2026		
8	Name of the inspecting officer:		ADO Rajesh Kumar Shukla (Jangpura)		
9	Name and designation of the officer from the building side:		Sh. N.K. Sharma (HOS)		
10	Year of construction:		1977 & 2017-18		
11	Reference letter no.:		DFS online portal application no. 52026051302872		
S.No	**Minimum Standards on fire Prevention and fire safety requirements U/R 33**		**Requirements as per NBC/UBBL-2016**	**Provide at site**	**Remarks MR/NMR**
1	**Access to Building**				
	A	Road width	6.0 m	Provided	MR
	B	Gate width	NA	NA	NA
	C	Width of internal roads	NA	NA	NA
2	**Number, Width, Type & Arrangement of Exits**				
	A	**No. of staircase:**			
		a) Upper floor	Old- A (G+3) -2 nos. New- B (G+2) -2 nos. New -C (G+2) -1 no.	Old- A (G+3) -2 nos. New- B (G+2) -2 nos. New -C (G+2) -1 no.	MR (interconnected at each floors level)
		b) Basements	NA	NA	NA
	B	Width of the staircase:			
		a) Upper floor	1.50 m each block	1.50 m each block	MR
		b) Basements	NA	NA	NA
	C	Protection of exits			
		a) Fire check door	NA	NA	NA
		b) Pressurization	NA	NA	NA
	D	No. of continuous staircase to terrace:	Required	05 nos.	MR
	E	Width of the corridor	1.50 m each block	Provided	NA
	F	Door size	Old- A (G+3) -1.0 m New- B (G+2) -1.20 m New -C (G+2) -.1.20 m	Old- A (G+3) -1.0 m New- B (G+2) -1.20 m New -C (G+2) -.1.20 m	MR
3	**Compartmentation:**				
	A	Fire check doors	NA	NA	NA
	B	Sealing of electrical shafts	NA	NA	NA
	C	Fire rating of shaft doors	NA	NA	NA
	D	Water curtain	NA	NA	NA
	E	Fire dampers	NA	NA	NA
4	**Smoke Management System:**				
	A	Upper floors	NA	NA	NA
	B	Basements	NA	NA	NA
5	**Fire Extinguishers**				
	A	Total numbers	65 nos.	70 nos.	MR
	B	Types	CO_2& ABC	CO_2& ABC	MR
	C	ISI marking	Required	Provided	MR

6	**First Aid Hose reel**				
	A	Total no. at each floor	A (G+3) -2 nos. B (G+2) -1 no. C (G+2) -1 no.	A (G+3) -2 nos. B (G+2) -1 no. C (G+2) -1 no.	MR
	B	Length of hose reel	30 mtrs.	30 mtrs.	MR
	C	Nozzle diameter	5 mm	5 mm	MR
7	**Automatic Fire Detection and Alarm System (ADAS)**				
	A	Type of detectors	NA	NA	NA
	B	Location of main panel	NA	NA	NA
	C	Location of repeater panel	NA	NA	NA
	D	Alternate power source	NA	NA	NA
	E	Hooter's location	NA	NA	NA
8	**MOEFA**		NA	NA	NA
9	**Public Address System**		NA	Provided	NA
10	**Automatic Sprinkler System**				
	A	Basement	NA	NA	NA
	B	Upper floor	NA	NA	NA
	C	Sprinklers above false ceiling	NA	NA	NA
11	**Internal Hydrants**				
	A	Size of the riser/down comer	NA	NA	NA
	B	No. Of hydrants per floor	NA	NA	NA
	C	Hose box	NA	NA	NA
12	**Yard Hydrants**				
	A	Total no. of hydrants	NA	NA	NA
	B	Hose box	NA	NA	NA
13	**Pumping Arrangements**				
	A	Ground Level			
		a) Discharge of main pump	NA	NA	NA
		b) Head of main pump	NA	NA	NA
		c) Number of main pump	NA	NA	NA
		d) Discharge of jockey pump	NA	NA	NA
		e) Head of jockey pump	NA	NA	NA
		f) Discharge of standby pump	NA	NA	NA
		g) Head of standby pump	NA	NA	NA
		h) Auto starting/ manual stopping	NA	NA	NA
	B	Terrace Level			
		a) Discharge of terrace pump	450 LPM	450 LPM x 2 nos.	MR
		b) Head of terrace pump	40 m	Provided	MR
		c) Alternate power supply	Required	Provided	MR
		d) Auto starting of pump	Required	Provided	MR
14	**Captive Water Storage for Fire Fighting**				
	A	Underground tank capacity	NA	NA	NA
	B	Draw off connection	NA	NA	NA
	C	Fire service inlet	NA	NA	NA
	E	Access to tank	NA	NA	NA
	D	Overhead tank capacity	10,000 ltrs	Provided	MR
15	**Exit Signage**		Required	Provided	MR
16	**Provision of lift**				
	A	Pressurization of lift shaft	NA	NA	NA
	B	Pressurization of lift lobby	NA	NA	NA
	C	Communication in lift car	NA	NA	NA
	D	Fireman switch	NA	NA	NA
	E	Lift signage	NA	NA	NA
17	**Standby Power Supply**		NA	NA	NA

18	**Refuge Area**				
	A	location	NA	NA	NA
	B	Total area	NA	NA	NA
19	**Fire Control Room**				
	A	Fire detection system panel	NA	NA	NA
	B	Flow switch panel	NA	NA	NA
	C	P A system panel	NA	NA	NA
	D	Battery backup	NA	NA	NA
	E	Building floor plan	NA	NA	NA
20	**Special Fire Protection for special risk if any**				

LEGENDS:-Meeting Requirement (MR), Not Meeting Requirement (NMR), Not Applicable (NA), Provided but Not Functional (PNF).

Note:- The Main Building block is comprised of three blocks namely A, B & C which are interconnected at each level and as a single building block. Auditorium and Primary blocks are separate blocks which do not meet the Fire Safety requirements presently. The school management has requested for consideration of FSC of main block vide letter no. SHK/SBV/2026/114 dated 10/07/2026 submitted at the time of inspection, same is placed at C/41 on file. School has complied with the applicable fire safety requirements.

The fire protection systems provided in the Main Building Block were tested checked and found properly functional at the time of inspection.

The shortcomings issued to the school building by this department vide letter no. F6/DFS/MS/School/2019/SZ/3552 dated 14/06/2019 has been rectified by the management except Primary block & Auditorium block.

If agreed to note above & in view the substantial compliance of the minimum standards on fire prevention and fire safety required under the Rules, it is recommended to grant Fire safety Certificate for Main Building Block only.

15/7/26

Signature of the Inspecting Officer
Name Rajesh Kumar Shukla
Designation ADO (Jangpura)

DO (South East)

16/7/26
Ravinder Singh

22/7/26
A.K. MALIK

Ravinder Singh