C/137

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/2026/School/ WZ/ 166 Dated: 12/10 /2026

FIRE SAFETY CERTIFICATE

Certified that the Sun Smile Public School located at A-442 Inder Enclave, Phase-II, Delhi-110086 comprised of Ground & 03 Upper floors owned/ occupied by Sun Smile Public School was issued Fire Safety Certificated vide this office letter no. F6/DFS/MS/2022/School/WZ/903 Dated: 18/08/2022 for ground floor only. The premise was re-inspected by the officer concerned of this department on 01/09/2026 in the presence of Mr. Ram Babu Sharma (Manager) and observed that the management has added two more floor and building is now comprised of ground + 03 upper floors and all the fire prevention and fire safety arrangements as provided in the school building found in good working condition. The premise have therefore deemed complied with the requirements under rule 33 of the Delhi Fire Service Rules, 2010 and the building premise is fit for occupancy under "Educational Group B (School)" with effect from ....12/10/2026 for a period of three years, in accordance with the rule 36 unless renewed under rule 37 or sooner cancelled under rule 40, subject to compliance of the conditions under rule 38 of the Delhi Fire Service Rules, 2010,

Issued on ..12/10/2026.. at New Delhi

12/10/26

(A.K. Malik)
Chief Fire Service
Delhi Fire Service

Copy to: -

1. The Dy. Director of Education, Zone- XIII, District North West- B (II), Sector-9, Rohini, Delhi – 110085.
2. The Manager, Sun Smile Public School located at A-442 Inder Enclave, Phase-II, Delhi-110086.

Conditions for the validity of Fire Safety Certificate:

1. All the means of escape shall be kept free from any type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment and method of smooth and speedy safe evacuation of occupants in case of emergency
3. All the fire safety arrangements provided therein shall be maintained in good working condition at all time as seem during inspection. Any loss of life or property due to non-functional fire safety measures shall be at the responsibility of the management.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities. This Fire Safety Certificate is valid only for permanent building structure as per plan.
5. This fire safety certificate may not be treated in any case of regularizations of unauthorized construction/unauthorized use of land or activities, if any.
6. The owner / occupier shall submit a declaration **every year** in **Form "K"** provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on the official website of Delhi Fire Service i.e. www.dfs.delhigovt.nic.in.
7. "The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in **Form 'J'** [sub rule (1) of rule 37] along with a copy of this Certificate, **six months** prior to its expiry".

N/23

INSPECTION REPORT

1. Name & address of the building : Sun Smile Public School at A-442 Inder Enclave, Phase-II, Delhi-110086.
2. Type of Occupancy : Educational (School)
3. Composition of building : Ground + 03 Upper floor
4. Type of Case : Add/Alt (two more floor added on existing building)
5. Details of previous NOC : F6/DFS/MS/2024/School/WZ/751 Dated: 02/08/2024 (ground floor only)
6. Fire Safety directives letter No : NBC Part-IV
7. Date of inspection : 01/09/2026
8. Name of the Inspecting Officers : ADO (Kirari)
9. Name and designation of officers from the building side : Mr. Ram Babu Sharma (Manager)
10. Year of Construction : 2018 & 2022
11. Applicant's letter No. : Online DFS Portal Application No. 52026081104984

	Minimum Standards on fire prevention and fire safety U/R 33	NBC Part-IV Requirements	Provided at site	Remarks MR/NMR
1	**Access to building.**			
	• Road width	06m	Provided	MR
	• Gate width	Directly Accessible	Directly Accessible	MR
	• Width of internal road	NA	NA	NA
2	**Number, Width, Type & Arrangement of Exits.**			
	a. Number of staircases			
	• Upper Floors	02	02	MR
	• Basements	NA	NA	NA
	b. Width of staircases			
	• Upper Floors	1.50m	1.5m each	MR
	• Basements	NA	NA	NA
	c. Protection of exits			
	• Fire check door	NA	NA	NA
	• Pressurization	NA	NA	NA
	d. No. of continuous staircases to terrace	02	Provided	MR
	e. Width of Corridor	1.50m	Provided	MR
	f. Door Size	1.20m	Provided	MR
3	**Compartmentation.**			
	• Fire check door	NA	NA	NA
	• Sealing of electrical shafts	NA	NA	NA
	• Fire Rating of shaft door	NA	NA	NA
	• Water Curtain	NA	NA	NA
	• Fire Dampers	NA	NA	NA
4	**Smoke Management System.**			
	• Basements	NA	NA	NA
	• Upper floors	Required	Natural Ventilation	MR
5	**Fire Extinguishers**			
	• Total numbers	06nos	08nos	MR
	• Types	ABC/Co2	ABC-08	MR
	• ISI marking	ISI marked	Provided	MR

6	**First-Aid Hose Reels.**			
	• Total numbers on each floor	01	Provided	MR
	• Length of hose reel hose	30m	Provided	MR
	• Nozzle diameter	5mm	Provided	MR
7	**Automatic fire detection and alarming system**			
	• Type of detectors	NA	NA	NA
	• Location of Main Panel	NA	NA	NA
	• Location of Repeater Panel	NA	NA	NA
	• Alternate source of power	NA	NA	NA
	• Hooters' Location	NA	NA	NA
8	**MOEFA**	NA	NA	NA
9	**Public Address System.**	NA	NA	NA
10	**Automatic Sprinkler System.**			
	• Basement	NA	NA	NA
	• Upper Floor	NA	NA	NA
	• Sprinkler above false ceiling	NA	NA	NA
11	**Internal Hydrants**			
	• Size of riser/down-comer	NA	NA	NA
	• Number of hydrants per floor	NA	NA	NA
	• Hose Box	NA	NA	NA
12	**Yard Hydrants.**			
	• Total number of hydrants	NA	NA	NA
	• Hose Box	NA	NA	NA
13	**Pumping Arrangements.**			
	• Ground Level			
	➢ Discharge of main Pump	N/A	N/A	N/A
	➢ Head of Main pump	N/A	N/A	N/A
	➢ Number of main pumps	N/A	N/A	N/A
	➢ Jockey Pump out put	N/A	N/A	N/A
	➢ Jockey pump head	N/A	N/A	N/A
	➢ Standby Pump out put	N/A	N/A	N/A
	➢ Standby Pump Head	N/A	N/A	N/A
	➢ Auto Starting/ Manual stopping	N/A	N/A	N/A
	➢ Pump House Access	N/A	N/A	N/A
	• Terrace level			
	➢ Discharge of pump	450 LPM	Provided	MR
	➢ Head of the pump	40m	Provided	MR
	➢ Power Supply	Required	Provided	MR
	➢ Auto Starting of pump	Required	Provided	MR
14	**Captive Water Storage for fire fighting.**			
	• Underground tank capacity	NA	NA	NA
	➢ Draw-off connection	NA	NA	NA
	➢ Fire service inlet	NA	NA	NA
	➢ Access to tank	NA	NA	NA
	• Overhead Tank capacity	10,000 LTR	Provided	MR
15	**Exit Signage.**	Required	Provided	MR
16	**Provision of Lifts.**			
	• Pressurization of Lift Shaft	N/A	N/A	N/A
	• Pressurization of Lift lobby	N/A	N/A	N/A
	• Communication In lift Car	N/A	N/A	N/A

	• Fireman's Grounding Switch	N/A	N/A	N/A
	• Lift Signage	N/A	N/A	N/A
17	**Standby power supply**	N/A	N/A	N/A
18	**Refuge Area.**			
	➢ Total Area	N/A	N/A	N/A
	➢ Location	N/A	N/A	N/A
19	**Fire Control Room.**			
	• Detector System Panel	N/A	N/A	N/A
	• Flow Switch Panel	N/A	N/A	N/A
	• PA System Panel	N/A	N/A	N/A
	• Batter backup	N/A	N/A	N/A
	• Building Floor Plans	N/A	N/A	N/A
20	Special Fire Protection Systems for Protection of special Risks, if any:	N/A	N/A	N/A

The fire protection systems provided in the building were tested/ checked randomly and found in good working condition, at the time of inspection.

Keeping in view of the substantial compliance of the minimum standards on fire prevention and fire safety required under the rules it is recommended for Grant Fire Safety Certificate.

07/9/2026

Signature of the Inspecting Officer
Name :-C.L. Meena
Designation:- ADO (Kirari)

Dr. Rajesh Kumar (DO/NW) 8/9

Dr. Rajesh Kumar

Dy CFO/NW2 Pl. speak

09/09/2026

Debabrata Mukherjee

DO (NW) 9/9

ADO/ C.L. Meena ji

Pl. see the order dt. 28/08/2026 and act accordingly

DO (NW) 21/9

21/09/2026

Debabrata Mukherjee

ADO/ CL Meena

The case was received on 11/08/2026, which is before the mandatory date 25/08/2026. Since the application was submitted in time the case is covered under the order and resubmit Please.

ADO/Kirari 23/09/2026

N/26

DO (NW)

25/9

Dy CFO/W2

25/09/2026

Debabrata Mukherjee

CFO (W2)

26/9/26

A.K. MALIK

Pr. Dir CFO to issue.

06/1-/26

CFO (WZ)

7/10/26

A.K. MALIK

Dy. CFO (W)

09/10/2026

Debabrata Mukherjee

ADO (K)

As approved, F.T. letter is Pump for your signature Please.

11/10/2026

CFO (WZ)

12/10/26

A.K. MALIK

M.S cell