C-84

# GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
## HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F6/DFS/MS/GH/ECN/2026/667 Dated :05/08/2026

## FIRE SAFETY CERTIFICATE

Certified that the **M/s Yes Boss,** located at **875, Chandi wali Gali, Paharganj, New Delhi-110055** in a building comprised of Ground and 04 Upper Floors using **Ground Floor – 02 Guest Rooms + Reception, 1st Floor – 04 Guest Rooms, 2nd Floor – 04 Guest Rooms, 3rd Floor – 04 Guest Rooms and 4th Floor – Not in use** ***(as per affidavit dated 20.07.2026)*** was issued Fire Safety Certificate by this department vide letter No. **F6/DFS/MS/GH/NDZ/2023/167 dated 17/10/2023**. Now, the guest house premises was re-inspected by the officer concerned of this department on **14/07/2026** in the presence of **Sh. Sonu Kumar, Manager** and found that the premises have deemed complied with the fire prevention and fire safety requirements in accordance with Rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy **"Residential – Group "A" (Guest House) for Ground Floor (02 Guest Rooms + Reception), 1st Floor (04 Guest Rooms), 2nd Floor (04 Guest Rooms) and 3rd Floor (04 Guest Rooms) - Total 14 Guest Rooms** with effect from .05./.08../2026 for period of **Three years** in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules 2010.

Issued 05/08/2026 at New Delhi by.

4/8/26

(Dr. S. K. Tomar)
Chief Fire Officer
Delhi Fire Service

Copy to: -

O/C GH

1. The Commissioner, MCD, Civic Centre, New Delhi.: Online ID – 2026061308813 dated 07/07/2026.
2. The Manager, M/s Yes Boss, located at 875, Chandi wali Gali, Paharganj, New Delhi-110055.

**Conditions for the validity of Fire Safety Certificate: -**

1. **This FSC is valid for Guest House up to 3rd Floor only.**
2. All the means of escape shall be kept free of all type of obstruction all the time.
3. All the fire safety arrangements provided therein shall be maintained in good working conditions at all times.
4. Any loss of life or property due to nonfunctional fire safety measures shall be at the responsibility of the management.
5. The trained firefighting staff should be available round the clock.
6. Any deviation w.r.t. construction etc. shall be verified by the concerned building sanctioning authority.
7. This fire safety certificate may not be treated in any case for regularization of unauthorized construction, if any.
8. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rules 2010. The form is available on www.dfs.delhigovt.nic.in
9. The owner/occupier shall apply for renewal of this Fire Safety Certificate to the Director in form 'J' [sub rule (I) of rule 37] along with a copy of this Certificate, six months prior to its expiry.
10. Any flammable material for interior decoration is prohibited.

-N/24-

| INSPECTION REPORT | | | | |
|---|---|---|---|---|
| 1. | Name & address of the building: - | M/s Yes Boss, located at 875, Chandi wali Gali, Paharganj, New Delhi-110055. | | |
| 2. | Type of occupancy: - | Residential, "Group-A" (Guest House) | | |
| 3. | Building Comprised of: - | Ground and 04 Upper Floors<br>**Total – 14 Guest Rooms**<br>**Ground – 02 Guest Rooms + Reception**<br>**1st Floor – 04 Guest Rooms**<br>**2nd Floor – 04 Guest Rooms**<br>**3rd Floor – 04 Guest Rooms**<br>**4th Floor – Not in use *(as per affidavit dt. 20.07.2026)*** | | |
| 4. | Type of case: - | Renewal | | |
| 5. | Details of previous FSC: - | F6/DFS/MS/GH/NDZ/2023/167 dt. 17/10/2023 | | |
| 6. | Fire safety directives No.: - | N/A | | |
| 7. | Date of inspection: - | 14/07/2026 | | |
| 8. | Name of the inspecting officer: - | Sh. Bhupender Prakash, ADO(ND) | | |
| 9. | Name & designation of officer From the building side: - | Sh. Sonu Kumar, Manager | | |
| 10. | Year of construction: - | 2007 | | |
| 11. | Applicant's letter No: - | MCD Online ID. 2026061308813 dated 07/07/2026. Old Case | | |
| **S. No.** | **Minimum Standards on fire Prevention and fire safety U/R 33** | **Requirement/ Existing fire safety arrangements** | **Provided at site** | **Remarks MR/NMR** |
| **1.** | **Access to Building** | | | |
| | • Road width | N/A | 1.52 mtr. | N/A |
| | • Gate width | N/A | N/A | N/A |
| | • Width of internal road | N/A | N/A | N/A |
| **2.** | **Number, Width Type & Arrangement of Exits** | | | |
| | **a. Number of staircases** | | | |
| | • Upper floors | 01 no. | 01 no. | MR* |
| | • Basements | N/A | N/A | N/A |
| | **b. Width of staircase** | | | |
| | • Upper floors | 0.80 mtr. | 1.22 mtr. | MR |
| | • Basements | N/A | N/A | N/A |
| | **c. Protection of exits** | | | |
| | • Fire check door | N/A | N/A | N/A |
| | • Pressurization | N/A | N/A | N/A |
| | **d. No. of continuous staircase to terrace** | 01 no. | 01 no. | MR |
| | **e. Width of corridor** | N/A | N/A | N/A |
| | **f. Door size** | 1.00 mtr. | 1.00 mtr. | MR |
| **3.** | **Compartmentation** | | | |
| | • Fire check door | N/A | N/A | N/A |
| | • Sealing of electrical shafts | N/A | N/A | N/A |
| | • Fire rating of shaft door | N/A | N/A | N/A |
| | • Water curtain | N/A | N/A | N/A |
| | • Fire Dampers | N/A | N/A | N/A |
| **4.** | **Smoke Management System** | | | |
| | • Basements | N/A | N/A | N/A |
| | • Upper floors | Required | Provided Exhaust Fan/Natural | MR |
| **5.** | **Fire Extinguishers** | | | |
| | • Total numbers | 10 nos. | 10 nos. | MR |
| | • Types | ABC & $CO_2$ | ABC & $CO_2$ | MR |
| | • ISI marking | Required | Provided | MR |
| **6.** | **First-Aid Hose Reel** | | | |
| | • Total number of each floor | 01 no. | 01 no. | MR |
| | • Length of hose reel hose | 30 mtr. | 30 mtr. | MR |

| | | | | |
|---|---|---|---|---|
| | • Nozzle diameter | 05 mm | 05 mm | MR |
| 7. | **Automatic Fire Detection & Alarming System.** | | | |
| | • Type of detectors | CO | Provided | MR |
| | • Location of main panel | Ground Floor | Provided | MR |
| | • Location of repeater panel | N/A | N/A | N/A |
| | • Alternate source of power | Required | Provided | MR |
| | • Hooter's Location | At each floor | Provided | MR |
| 8. | **MOEFA** | N/A | N/A | N/A |
| 9. | **Public Address System** | Required | Provided | MR |
| 10. | **Automatic Sprinkler System** | | | |
| | • Basement | N/A | N/A | N/A |
| | • Upper floors | N/A | N/A | N/A |
| | • Sprinkler above false ceiling | N/A | N/A | N/A |
| 11. | **Internal Hydrants** | | | |
| | • Size of riser/down-comer | N/A | N/A | N/A |
| | • Number of hydrants per floor | N/A | N/A | N/A |
| | • Hose box | N/A | N/A | N/A |
| 12. | **Yard Hydrants** | | | |
| | • Total number of hydrants | N/A | N/A | N/A |
| | • Hose box | N/A | N/A | N/A |
| 13. | **Pumping Arrangement** | | | |
| | Ground level | | | |
| | • Discharge of main pump | N/A | N/A | N/A |
| | • Head of main pump | N/A | N/A | N/A |
| | • Number of main pumps | N/A | N/A | N/A |
| | • Jockey pump out put | N/A | N/A | N/A |
| | • Jockey pump head | N/A | N/A | N/A |
| | • Stand by pump output | N/A | N/A | N/A |
| | • Stand by pump head | N/A | N/A | N/A |
| | • Auto starting/Manual stopping | N/A | N/A | N/A |
| | • Pump House Access | N/A | N/A | N/A |
| | Terrace level | | | |
| | • Discharge of pump | 225 LPM | 225 LPM | MR |
| | • Head of pump | 30 mtr. | 30 mtr. | MR |
| | • Power supply | Required | Provided | MR |
| | • Auto starting of pump | Required | Provided | MR |
| 14. | **Captive Water Storage for Fire Fighting** | | | |
| | • Underground tank capacity | N/A | N/A | N/A |
| | • Draw-off connection | N/A | N/A | N/A |
| | • Fire service inlet | N/A | N/A | N/A |
| | • Access to tank | Required | Provided | MR |
| | • Overhead tank capacity | 2,500 ltr. | 2,500 ltr. | MR |
| 15. | **Exit Signage.** | Required | Provided | MR |
| 16. | **Provision of Lifts.** | | | |
| | • Pressurization of lift shaft | N/A | N/A | N/A |
| | • Pressurization of lift lobby | N/A | N/A | N/A |
| | • Communication in lift car | N/A | N/A | N/A |
| | • Fireman's switch | N/A | N/A | N/A |
| | • Lift signage | N/A | N/A | N/A |
| 17. | **Stand by Power Supply** | Required | Provided | MR |
| 18. | **Refuge Area** | | | |
| | • Total area | N/A | N/A | N/A |
| | • Location | N/A | N/A | N/A |

| | | | | |
|---|---|---|---|---|
| **19.** | **Fire Control Room** | | | |
| | • Detector system panel | N/A | N/A | N/A |
| | • Flow switch panel | N/A | N/A | N/A |
| | • PA system panel | N/A | N/A | N/A |
| | • Battery backup | N/A | N/A | N/A |
| | • Building floor plan | N/A | N/A | N/A |
| **20.** | **Special Fire Protection System for Protection of special Risk, if any:** | | | N/A |

*PNF – Provided but Non-Functional, *MR – Meeting Requirement, *NMR – Not Meeting Requirement

The fire protection systems provided in the building were randomly tested, checked and found functional at the time of inspection.

In view of the deemed compliance of the minimum standards of fire prevention and fire safety measures as required under the Rules, if approved, we may renew the FSC issued vide letter No. F6/DFS/MS/GH/NDZ/2023/167 dated 17/10/2023 under Rule 35(6) of Delhi Fire Service Rules, 2010. The last date of deemed approval is **05/08/2026.**

Accordingly, DFA is prepared and put up for kind perusal and signature please.

Bhupender Prakash
ADO (ND)

**DO (NDD/ODD)**

Sandeep 27/7/2026

CFO (CECN) - On leave

CFO (HQs)

A.K. MALIK

CFO to issue.

CFO (HQs)

A.K. MALIK

DO(NDD/ODD)

Sandeep 04/8/2026.

ADO(ND)

P.T.O.