C/14

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE, NEW DELHI-110001

No: F.6/DFS/MS/2025/WZ/ 471 Dated: 23/09/2025

To,

Sh. Jorawar Singh, (Superintendent),
Atal Asha Home, MCD Campus,
Lampur Road, Narela, Delhi- 110040.

Sub: - Regarding issuance of Fire Safety Certificate in r/o M/s Atal Asha Home located at MCD Campus, Lampur Road, Narela, Delhi- 110040.

Sir,

This has reference to your application in Form I received through outdoor diary no. 4596 dated 06/08/2025 on the subject cited above. In this connection, it is to inform you that the above said building was visited by the officer concerned of this department on 22.08.2025 in presence of Sh. Krishan Chand (A.E., Electrical) & Sh. Vivekanand (J.E., Civil) & observed that building is comprised of two blocks. Each block is comprised of Ground plus three upper floors. Both the blocks are served with two staircases having width 1.37 m & 0.90 m. Provisioning of fire fighting system is under progress. During inspection following shortcomings were observed:-

1. Width of staircases is 1.37 m & 0.90 m against the required width of 2 m & 1.5 m in both the blocks.
2. Underground water storage tank of 75000 ltrs capacity, overhead water storage tank of 10000 ltrs capacity are not provided.
3. Wet riser, first aid hose reel are not provided.
4. MOEFA system is not provided.
5. Fire pump capacity 1620 lpm (electric driven), 1620 lpm (Diesel driven), 180 lpm Jockey pump are not provided.
6. Automatic detection system is not provided.
7. Sanctioned plans are not submitted.
8. Staircases are not segregated with fire check door.

In view of the above shortcomings, FSC can not be granted at this stage & rejected. You are requested to rectify the above mentioned shortcoming under intimation of this department.

Yours Faithfully

23/9/2025

(Virendra Singh)
Chief Fire Officer