C-34

**GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI**
**HEADQUARTERS: DELHI FIRE SERVICE: CANNAUGHT PLACE**
**NEW DELHI- 110 001**

No. F.6/DFS/MS/GH/2026/ECN/ 561 Dated: 19/06/2026

## FIRE SAFETY CERTIFICATE

Certified that the M/s OYO Town House (Guest House) at Plot No D-59, Dilshad Colony, Delhi 110095, comprised of basement, Stilt, Ground plus three upper floor (basement lying vacant, stilt -Parking, ground floor-14 rooms, 1st floor -14 guest rooms, 2nd floor -14 guest rooms & 3rd floor -12 guest rooms, Total 54 guest rooms) owned/occupied M/s OYO Town House (Guest House) was earlier granted FSC by this department vide letter no. F.6/DFS/MS/GH/2023/NDZ/140 dated 22/08/2023. The premises was re-inspected by the officer concerned of this department on 05/06/2026 in the presence of Sh. Sanjay Gupta and found that the said guest house building have deemed complied with the fire prevention and fire safety requirements in accordance with rule 33 of the Delhi Fire Service Rules, 2010 and that the premises is fit for occupancy Class "Residential" Group A (lodging & Rooming House) with effect from 19/06/2026 for a period of three years in accordance with Rule 36 unless renewed under Rule 37 or sooner cancelled under Rule 40 and subject to compliance of the conditions under Rule 38 of the Delhi Fire Service Rules, 2010.

Issued on....19/06/2026.....at New Delhi by

18/6/26

**(DR. S.K. TOMAR)**
CHIEF FIRE OFFICER
DELHI FIRE SERVICE

**To,**

1. The Commissioner, MCD, Civic Centre, New Delhi: to ensure the occupancy a detailed above.
2. Sh. Bishan Swaroop Gupta, M/s OYO Town House (Guest House) at Plot No D-59, Dilshad Colony, Delhi 110095.
   MCD online ID **2026052807622**

**Conditions for the validity of Fire Safety Certificate: -**

1. All the means of escape shall be kept free of all type of obstruction all the time.
2. All the employees shall be acquainted with the use and maintenance of all fire equipment and method of smooth and speedy safe evacuation of occupants in case of emergency.
3. All the firefighting equipment shall be maintained in perfect working condition all the time and any lapse rendering non-functional of fire safety measures, management shall be responsible.
4. Any deviation, with regards to construction, ventilation, occupancy, electric installation etc. may be got verified from the concerned authorities.
5. This Fire Safety Certificate may not be treated in any case for regularizations of unauthorized construction /unauthorized use of land if any.
6. The owner / occupier shall apply for renewal of this Fire Safety Certificate of the Director in Form `J` [sub rule (1) of rule (37)] along with a copy of this Certificate, Six Months prior to its expiry.
7. The owner / occupier shall submit a declaration every year in form 'K' provided in the first schedule of Delhi Fire Service Rule 2010. The form is available on **www.dfs.delhigovt.nic.in**
8. Basement shall be used as per NBC part IV.

1. Name & address of the building : OYO Town House (Guest House), Plot No D-59, Dilshad Colony, Delhi 110095
2. Building is comprised of : Basement, Stilt, Ground plus three upper floors (basement lying vacant, stilt -Parking, ground floor-14 rooms, 1st floor -14 guest rooms, 2nd floor -14 guest rooms & 3rd floor -12 guest rooms, Total 54 guest rooms)
3. Type of Occupancy : Residential Building (Guest House)
4. Type of Case : Renewal
5. Details of Previous NOC letter : F.6/DFS/MS/GH/2023/NDZ/140 dated 22/08/2023
6. Fire Safety directive letter No : NBC Part VI
7. Date of Inspection : 05/06/2026
8. Name of the Inspecting officers : Deepak Kumar, ADO (TP)
9. Name and designation of Officer from the building side : Sh. Sanjay Gupta
10. Year of Construction : 2019
11. Applicant's letter No : 2026052807622 dated 28/05/2026

| Sr. No. | Minimum Standards on fire prevention and fire safety U/R33 | NBC Part-IV Requirement | Provided at Site | Remarks MR/NMR |
|---|---|---|---|---|
| 01 | Access to building. | | | |
| | • Road width | 06 mtr. | 30 mtr. | MR |
| | • Gate width | N/A | N/A | N/A |
| | • Width of internal road | N/A | N/A | N/A |
| 02 | Number, Width, Type and Arrangement of Exits. | | | |
| | a. Number of Staircases | | | |
| | • Upper Floor | 02 nos. | 02 nos. | MR |
| | • Basement | 02 nos. | 02 nos | MR |
| | B. Width of Staircases | | | |
| | • Upper Floor | 1.50 mtr. | 1.50 mtr each | MR |
| | • Basement | 1.50 mtr. | 1.50 mtr each | MR |
| | c. Protection of exits | | | |
| | • Fire check door | Required | Provided | MR |
| | • Pressurization | N/A | N/A | N/A |
| | d. No. of continuous staircases to terrace | 02 no. | 02 no. | MR |
| | e. Width of Corridor | 1.50mtr. | 1.50 mtr | MR |
| | f. Door Size | 01mtr. | 01 mtr. | MR |
| 03 | Compartmentation. | | | |
| | • Fire check door | Required | Provided | MR |
| | • Sealing of electrical shafts | N/A | N/A | N/A |
| | • Fire rating of shaft door | N/A | N/A | N/A |
| | • Water curtain | N/A | N/A | N/A |
| | • Fire Dampers | N/A | N/A | N/A |
| 04 | Smoke Management System. | | | |
| | • Basement | Required | Exhaust | MR |
| | • Upper floor | Required | Ventilated | MR |
| 05. | Fire Extinguishers. | | | |
| | • Total numbers | 12 nos. | 14 nos. | MR |
| | • types | ABC /$CO_2$ | ABC /$CO_2$ | MR |
| | • IS marking | ISI marked | ISI marked | MR |

| | | | | |
|---|---|---|---|---|
| 06 | First-aid-Hose Reels. | | | |
| | Total numbers on each floor | 01 No. | 01 No. | MR |
| | • Length of hose reel hose | 30 mtr. | 30 mtr. | MR |
| | • Nozzle diameter | 05 mm | 05 mm | MR |
| 07 | Automatic fire detection and alarming system. | | | |
| | • Type of detectors | Smoke (CO) | Provided | MR |
| | • Location of main panel | Gr. floor | Provided | MR |
| | • Location of repeater panel | N/A | N/A | N/A |
| | • Alternate source of power | Required | Provided | MR |
| | • Hooter's location | Ground floor | Provided | MR |
| 08 | MOEFA | Required | Provided | MR |
| 09 | Public address System. | Required | Provided | MR |
| 10 | Automatic Sprinkler System. | | | |
| | • Basement | Required | Provided | MR |
| | • upper floor | N/A | N/A | N/A |
| | • sprinkler above false ceiling | N/A | N/A | N/A |
| 11 | Internal Hydrants | | | |
| | • size of riser/down-comer | 100 mm | 100 mm | MR |
| | • Number of hydrants per floor | 01 no | 01 no | MR |
| | • Hose Box | 01 no | 01 no | MR |
| 12 | Yard Hydrants. | | | |
| | • Total number of hydrants | N/A | N/A | N/A |
| | • Hose Box | N/A | N/A | N/A |
| 13 | Pumping Arrangements. | | | |
| | • Ground Level | N/A | N/A | N/A |
| | ➢ Discharge of main Pump | N/A | N/A | N/A |
| | ➢ Head of Main Pump | N/A | N/A | N/A |
| | ➢ Number of main pumps | N/A | N/A | N/A |
| | ➢ Jockey pump out put | N/A | N/A | N/A |
| | ➢ Jockey pump head | N/A | N/A | N/A |
| | ➢ Standby pump out put | N/A | N/A | N/A |
| | ➢ Standby pump Head | N/A | N/A | N/A |
| | ➢ Auto Starting /Manual stopping | N/A | N/A | N/A |
| | ➢ Pump House Access | N/A | N/A | N/A |
| | • Terrace Level | | | |
| | ➢ Discharge of pump | 900 Lpm. | 900 Lpm. | MR |
| | ➢ Head of the Pump | 40 mtr | 40 mtr | MR |
| | ➢ Power supply | Required | Provided | MR |
| | ➢ Auto Starting of pump | Required | Provided | MR |
| 14 | Captive Water Storage for Fire Fighting. | | | |
| | • Underground tank capacity | N/A | N/A | N/A |
| | ➢ Draw-off connection | N/A | N/A | N/A |
| | ➢ Fire service inlet | N/A | N/A | N/A |
| | ➢ Access to tank | N/A | N/A | N/A |
| | • Overhead Tank capacity | 15,000 Ltr. | 20,000 Ltr. | MR |
| 15 | Exit Signage. | Required | Provided | MR |
| 16 | Provision of Lifts. | | | |
| | • Pressurization of Lift Shaft | N/A | N/A | N/A |
| | • Pressurization of Lift lobby | N/A | N/A | N/A |
| | • Communication in lift car | N/A | N/A | N/A |
| | • Firemen's grounding switch | N/A | N/A | N/A |
| | • Lift Signage | N/A | N/A | N/A |

| | | | | |
|---|---|---|---|---|
| 17 | Standby power supply | Required | Provided | MR |
| 18 | Refuge Area. | | | |
| | • Total area | N/A | N/A | N/A |
| | • Location | N/A | N/A | N/A |
| 19 | Fire Control Room | | | |
| | • Detector system panel | N/A | N/A | N/A |
| | • Flow switch panel | N/A | N/A | N/A |
| | • PA system panel | N/A | N/A | N/A |
| | • Battery backup | N/A | N/A | N/A |
| | • Building Floor Plans | N/A | N/A | N/A |
| 20 | Special Fire Protection systems for protection of special Risks, if any: | N/A | N/A | N/A |

The Fire protection system provided in the building were tested and checked and found functional at the time of Inspection. The earlier shortcomings issued vide letter no. F.6/DFS/MS/GH/NDZ/2026/268 dated 30/03/2026 has been rectified now.

Keeping in view, the deemed compliance of the minimum standards on Fire prevention and Fire safety measures as required under the rule. The Fire safety Certificate issued vide Letter No. F.6/DFS/MS/GH/2023/NDZ/140 dated 22/08/2023 **renewal under Rules 35 of the Delhi Fire Service Rules 2010 is recommended.**

**Last Date 26/06/2026**

05/06/2026.

Signature of the Inspecting Officer
Name : - Deepak Kumar
Designation : - A.D.O (Tahirpur)

DO(ED)
09/06/26

CFO (East Zone) Pl. speak rg. Pt. no. 7.

DO(ED) Spoken.
9/6/26

Cfs to ...

Principal Director
10/06/26

CFO(EDN)

Received file on dated 18.06.26. ADO(T.P)

P.T.O