C-39

आज़ादी का अमृत महोत्सव

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEAD QUARTERS: DELHI FIRE SERVICE: NEW DELHI-110001

No. F.6/DFS/MS/School/2026/WZ/110 Dated: 09/02/2026

To

The Principal,
D.A.V. Centenary Public School,
Mianwali Nagar, Delhi 110087.

Sub: Regarding issuance of Fire Safety Certificate in r/o M/s D.A.V. Centenary Public School located at Mianwali Nagar, Delhi 110087.

Sir,

This has reference to your application received through Email ID dated 30/12/2025 on the subject cited above. In this connection, it is to inform you that the above-mentioned premise was visited by the officer concerned of this department on 20/01/2026 in the presence of Mr. Sonu Kumar and observed that the shortcoming intimated vide letter of even no. 739 dated 18/09/2025 (copy enclosed) has not been complied yet.

In view of above observations, the application for issuance of Fire Safety Certificate is rejected. The occupancy of the building/ premise in absence of requisite fire safety arrangements shall be at the risk and liability of the owner/ occupier.

Yours faithfully,

Enclosed as above:

03/02/26

(S.K. Dua)
Dy. Chief Fire Officer (WZ)
Delhi Fire Service

C-18

C-36

GOVERNMENT OF NATIONAL CAPITAL TERRITORY OF DELHI
HEADQUARTERS: DELHI FIRE SERVICE: NEW DELHI- 110001

No. F6/DFS/MS/WZ/2025/ 739 Dated:- 18/09/2025

To,

The Principal,
DAV Centenary Public School (Foundation School),
Mianwali Nagar, New Delhi-110087.

Subj.:- Regarding issuance of Fire Safety Certificate in respect of DAV Centenary Public School (Foundation School), located at Mianwali Nagar, New Delhi-110087.

Sir,

Please refer to your email dated 02/08/2025, on the subject cited above. In this connection, it is to inform you that the above said school building was inspected by the officer concerned of this department on 02/09/2025 in the presence of Sh. Sonu (Supervisor). During inspection, it has been observed that the school building is comprised of Ground + 02 Upper Floor. However, the following shortcoming has been observed:-

1. 03 nos. staircases are provided having width 1.5 m (Ground to 1st Floor), 1.5 m (Ground to 1st Floor, made of Stainless Steel) & 1.4 m (Ground to Terrace) against required of 1.5 m each & all staircase should leads to terrace.
2. A small capacity terrace fire pump is provided against required capacity of 450 lpm with 40 m head & same should be automatic in operation.
3. 2000 ltrs capacity overhead water storage tank is provided against required capacity of 10,000 ltrs.
4. Temporary Porta-cabin classroom constructed on 1st floor & some other classroom's roof is made of temporary cement sheets to be demolished or to be replaced with R.C.C. structure.
5. Door width of classrooms is less than required width of 1.2 m of both doors.
6. Exit signages are not provided.

In view of the above shortcomings, the application for renewal of Fire safety Certificate cannot be considered at this stage & rejected. You are advised to rectify the above mentioned shortcoming under intimation to this department for taking further necessary action.

Yours faithfully,

18/9/2025

Virendra Singh
Chief Fire Officer

16/09/25

Copy to:-

1. The Deputy Director, Delhi Municipal Corporation, Civic Centre, Minto Road, Delhi-110002.